

February 21, 2020

Ms. Janet Anderson
Town Manager
Town of Islesboro
PO Box 76
Islesboro, ME 04848
Manager@townofislesboro.com

Re: The Narrows, Main Road Reconstruction Project Summary

Dear Ms. Andersen,

CES, Inc. (CES) is pleased to provide this report summarizing the project solution, draft construction plans and material quantity list for The Narrows, Main Road Reconstruction Project in the Town of Islesboro, Maine. Please find below, a quick explanation of the project goals and our design methodology including explanations of the resulting, expected:

- Construction Methods;
- Permitting requirements;
- Schedule; and
- Materials Quantity List.

Project Background

The Site is limited to a 1,500-foot-long portion of Main Road, which runs through “The Narrows”, a narrow strip of land that is bordered by tidal waters on both sides. “The Narrows” represents the only land-based access between the southern and northern portions of the island and will be vulnerable to increased periods of impeded vehicular and pedestrian access caused by a rise in sea-levels.

Islesboro’s airport, MDOT Ferry Terminal and emergency response stations are all located on the southern portion of the Island, so maintaining access over Main Road is crucial to maintaining public safety for the inhabitants of the northern portion of the island. A report was completed in 2017 entitled “Present and Future Vulnerability to Coastal Flooding at Grindle Point and The Narrows” (The Report) prepared by Ransom Consulting Engineers and Scientists. The Report includes discussions about probable increases in minor, moderate and severe consequences due to the anticipated rise in sea-level over the next century. It also discusses possible actions that may counteract the impact of sea-level rise, including raising the minimum elevation of the roadway.

Project Goal

The goal of the project is to raise the minimum elevation of Main Road, through “The Narrows” in an effort to maintain the current low risk level associated with minor, moderate and severe consequences (i.e., losing access over Main Road due to coastal flooding and/or road damage) resulting from rising sea-levels over time. Based information in The Report, it can be concluded that raising Main Road’s minimum elevation by 2-feet will likely maintain the current risk levels.

Project Methodology

CES, Inc. conducted an in-the-field survey of the project area collecting existing horizontal and vertical features associated with Main Road and adjacent areas. Additionally, a field investigation to identify and delineate protected natural features, such as wetlands was conducted. The resulting information was processed and compiled into an Existing Conditions Base Plan. When reviewing the Base Plan, it was evident that the lowest elevation of the Main Road was approximately 10 feet and this elevation was present in more than one area. Given the conclusions taken from The Report we created a proposed vertical alignment over the existing vertical alignment down the apparent center of the roadway. The resulting profile limited the project area to approximately 1,500 linear feet.

The proposed vertical alignment establishes an overall minimum elevation of 12 feet and an average maximum elevation of 13 feet along the project length. There are transition slopes at either end of the project to tie into the existing roadway. The design utilizes minimum 1 percent slopes along the centerline and a roadway crown of approximately 2 percent to minimize flat areas and promote drainage away from the travel surface.

The roadway design does not propose to change the horizontal layout of the road, or its width. We do expect some impact on existing wetland areas, as the overall footprint of the disturbed area will increase due to the rise in elevation. The rise in elevation will also require a proportional rise in elevation for the existing large stone revetments along the east side of the project area. The impacts to wetland and the revetments will require certain State and Federal permitting.

Construction Methods

Major construction tasks for the project will include:

- Grinding/pulverizing of the existing pavement into the road’s sub-base gravel layer to produce a reclaimed sub-base gravel for use in the new roadway construction;
- Placement and compaction of new sub-base gravel to establish new roadway base for paving;
- Add large stone to existing revetment walls;
- Replace existing culvert;
- install and stabilize drainage outlets and sideslopes;
- Install and compact new pavement; and

- Finalize transitions between pavement and new and existing gravel/stone features.

Expected Permitting Requirements

Due to the proposed impact of coastal wetlands adjacent to Main Road, the Town will be required to obtain a Natural Resources Protect Act (NRPA) Individual permit from the Maine Department of Environmental Protection (MDEP). The current application fee for this permit is \$529.00. The MDEP has also informed us that there may be a compensation fee of approximately \$2,900.00 associated with the permit, because a portion of the wetlands that will be impacted may be defined as marshlands.

The proposed rise in elevation to the large, stone revetment wall on the southern end of the project will require permission from the United States Army Corps of Engineers, as they installed the wall in the mid-1980's. Since they no longer maintain or inspect the wall, this process is not expected to include an extensive review process.

CES is currently preparing preliminary application narratives and exhibits in preparation for submittal of the project to the MDEP and USACE. Submittal of permit applications will not occur until the Town is comfortable with funding for this project. Application processing may take up to 120 days. The processing fee for this activity will be. The wetland impact fee will be approximately \$2,900.00

Draft Project Schedule

The proposed start date for this project is dependent upon successful funding efforts, preferred time of year and permitting. Below, we have included a discussion of the expected lead times for permitting and bidding and a typical construction schedule to better prepare the Town for finalizing a project schedule.

Lead Time:

It is expected that application materials could be submitted to the MDEP and USACE within two (2) weeks of notification to proceed. The review and processing of the permit application may take 120 days and is dependent upon the review agencies. Additionally, a public bid process to choose a contractor and finalize a contract for work is expected to take up to two months. Any construction work can not start until all permits are in-hand.

Given this information, we suggest that the Town consider the time of year they would prefer the construction to occur and work backward from there. We suggest that the permit applications be submitted at least 4 months prior to the desired start date and that public bidding process start at least 2 months prior.

Typical Construction Schedule:

Assuming a start date of the second week in May (of any given year) and a construction duration of approximately 2 months, we have prepared the following chart:

DESCRIPTION	DATE (TIME FRAME)	DURATION
Mobilization	Mid-May	Week 1
Establishing Erosion Control	Mid-May	Weeks 1-2
Establishing Traffic Control	Late-May	Weeks 2-8
Pavement Grinding	June	Week 3
Culvert/Drainage Work	June	Week 4
Gravel installation/compaction	June	Weeks 4-6
Sea Wall work	June	Week 6
Paving	July	Week 7
Final Grading/Stabilization	July	Week 8
De-Mobilization	July	Week 8-9

Material Quantity Table

Please find attached, a Material Quantity Table that can be used for pricing by a contractor. We have also included a table that has common pricing per unit included. These costs do not include any multipliers that would be necessary to account for the island location of the project.

Preliminary permitting application materials are currently being finalized for this project and will be in our files to efficiently assist the Town with the permitting process, once it is decided to move ahead with that work. It is our pleasure to work with the Town to create this important design to better protect access throughout the island for the next 50 to 100 years. Please let us know if you have any questions or requests regarding the information provided.

Sincerely,
CES, Inc.



Jon H. Whitten, Jr., P.E.
Project Manager



12769.001 - Town of Islesboro
 The Narrows, Main Road - Material Quantity Table
 02.21.2020

Item No.	Description	Unit Cost	Unit	Amount	
				QTY	
1	Mobilization	\$ -	LS	1	\$ -
2	Temporary Erosion Control	\$ -	LS	1	\$ -
3	Quality Control/Quality Assurance	\$ -	ALLOW	1	\$ -
4	Site Preparation	\$ -	LS	1	\$ -
5	Traffic Control	\$ -	LS	1	\$ -
6	MDOT Type A Base Gravel , 6"	\$ -	CY	660	\$ -
7	MDOT Type D Sub-Base Gravel , 24"	\$ -	CY	3100	\$ -
8	19 mm Binder Pavement, 2.5"	\$ -	SY	3675	\$ -
9	9.5mm Surface Pavement, 1.5"	\$ -	SY	3700	\$ -
10	Pavement Grinding/Pulverizing	\$ -	SY	3700	\$ -
11	Roadway Geotextile	\$ -	SY	3675	\$ -
12	Pavement Striping	\$ -	LF	6080	\$ -
13	12-Inch HDPE Culvert	\$ -	LF	43	\$ -
14	Rip Rap	\$ -	CY	850	\$ -
15	4-Inch Loam	\$ -	CY	240	\$ -
16	Seed and Mulch	\$ -	UNIT	20	\$ -

Construction Subtotals	\$ -
20% Contingency	\$ -
Construction Administration & Inspection	\$ -
10% Engineering Fees	\$ -
Total Improvements	\$ -



12769.001 - Town of Islesboro

The Narrows, Main Road Reconstruction DRAFT Cost Estimate -

02.21.2020

Item No.	Description	Unit Cost	Unit	Amount	
				QTY	
1	Mobilization	\$ 18,000.00	LS	1	\$ 19,500.00
2	Temporary Erosion Control	\$ 10,000.00	LS	1	\$ 10,000.00
3	Quality Control/Quality Assurance	\$ 5,000.00	ALLOW	1	\$ 5,000.00
4	Site Preparation	\$ 5,000.00	LS	1	\$ 5,000.00
5	Traffic Control	\$ 10,000.00	LS	1	\$ 10,000.00
6	MDOT Type A Base Gravel , 6"	\$ 35.00	CY	660	\$ 23,100.00
7	MDOT Type D Sub-Base Gravel , 24"	\$ 30.00	CY	3100	\$ 93,000.00
8	19 mm Binder Pavement, 2.5"	\$ 20.00	SY	3675	\$ 73,500.00
9	9.5mm Surface Pavement, 1.5"	\$ 15.00	SY	3700	\$ 55,500.00
10	Pavement Grinding/Pulverizing	\$ 12.00	SY	3700	\$ 44,400.00
11	Roadway Geotextile	\$ 2.50	SY	3675	\$ 9,187.50
12	Pavement Striping	\$ 0.20	LF	6080	\$ 1,216.00
13	12-Inch HDPE Culvert	\$ 100.00	LF	43	\$ 4,300.00
14	Rip Rap	\$ 50.00	CY	850	\$ 42,500.00
15	4-Inch Loam	\$ 60.00	CY	240	\$ 14,400.00
16	Seed and Mulch	\$ 100.00	UNIT	20	\$ 2,000.00

Construction Subtotals	\$ 412,604
20% Contingency	\$ 82,521
Construction Administration & Inspection	\$ 5,000
10% Engineering Fees	\$ 26,250
Total Improvements	\$ 526,374

THE NARROWS, MAIN ROAD RECONSTRUCTION PROJECT ISLESBORO, MAINE



INDEX OF DRAWINGS

- G101 GENERAL NOTES AND LEGEND
- C201 PLAN AND PROFILE
STA 0+00 TO 11+00
- C202 PLAN AND PROFILE
STA 11+00 TO 21+62
- C501 DETAILS



LOCATION MAP: USGS QUADRANGLE: ISLESBORO
MAPTECH: ISSUS TOPOGRAPHIC SERIES™
SCALE: 1"=200'
WWW.MAPTECH.COM/TOPO

ISSUED FOR CLIENT REVIEW
FEBRUARY 14, 2020




ENGINEERS • ENVIRONMENTAL SCIENTISTS • SURVEYORS

455 So. Main Street 1366 State Highway 102 840 Main Street 61 Dublin Street 540 Main Street 148 Main Street 44 Main Street 800A, a division of CES, Inc.
P.O. Box 830 200 Main Street, Box 2000 200 Main Street P.O. Box 200 200 Main Street 200 Main Street 1200 Michigan Boulevard
Brunswick, ME 04412 207-288-0287 207-288-0287 207-726-0287 207-726-0287 207-726-0287 207-726-0287 207-726-0287
207-288-4524 207-288-6988 207-726-4128 207-726-5275 207-726-5275 207-726-5275 207-726-5275 207-726-5275
207-888-4881 207-288-6988 207-726-4128 207-288-6247 207-726-5275 207-726-5275 207-726-5275 207-726-5275 207-726-5275

APPROVED:



JON WHITTEN, JR., P.E.



OVERALL SITE PLAN
SCALE 1"=66'



LOCATION MAP: USGS QUADRANGLE: ISLESBORO MA/TECHN USGS TOPOGRAPHIC SERIES™
SCALE 1"=1000'
WWW.MAPTECH.COM/TOPO

LEGEND:

DESCRIPTION	EXISTING SYMBOL	PROPOSED SYMBOL
IRON ROD	●	NA
UTILITY POLE	○	○
1' CONTOUR	—	—
2' CONTOUR	—	—
EDGE OF GRAVEL	—	—
EDGE OF PAVEMENT	—	—
PROPERTY LINE	—	NA
EXTERIOR PROPERTY LINE	—	NA
OVERHEAD UTILITY	—	NA
ULT FENCE	—	—
ROADLINE	—	—
ROADWAY / SIDEWALK	—	—
GRAVEL SURFACE	—	—
GRAVEL SURFACE	—	—

GENERAL CONSTRUCTION NOTES

1. THE PROJECT GENERALLY CONSISTS OF THE RECONSTRUCTION OF APPROXIMATELY 1.5 MILE OF HIGHWAY AND RAMP SEA BARRIER FOR MAIN ROAD THROUGH THE NARROWS IN THE TOWN OF ISLESBORO, MAINE. PROVIDE ALL SURFACE RESTORATION, EROSION CONTROL, TRAFFIC CONTROL AND OTHER WORK AS SPECIFIED OR APPURTINANT.
2. CONTRACTOR TO PROVIDE OWNER AND ENGINEER WITH A WORK PLAN OUTLINING THE WORK SCHEDULE, TRAFFIC CONTROL PLAN, AND WORK AREA BARRICADING PLAN TO BE APPROVED BY THE OWNER AND ENGINEER PRIOR TO CONSTRUCTION.
3. THE CONTRACTOR SHALL BE RESPONSIBLE FOR PERFORMING A PRE-CONSTRUCTION VISIT OF THE PROJECT AREA. COST SHALL BE INCIDENTAL TO THE PROJECT. CONTRACTOR TO PROVIDE A COPY OF THE VIDEO TO THE OWNER AND ENGINEER.
4. THE CONTRACTOR SHALL COORDINATE ALL CONSTRUCTION WITH THE TOWN OF ISLESBORO UTILITY COMPANIES, DISASTERS, EMERGENCY SERVICES, AND MAINE DEPARTMENT OF TRANSPORTATION (MDOT) WHERE APPLICABLE. CONTRACTOR SHALL NOTIFY ALL UTILITIES PRIOR TO COMMENCING WORK TO ALLOW SUFFICIENT TIME TO LOCATE AND MARK THE LOCATION OF ALL BURIED UTILITIES. CONTRACTOR SHALL ALSO CONTACT TOLL FREE 1-800-333-8343. REPAIR OF ANY DAMAGED UTILITY WILL BE INCIDENTAL TO THIS PROJECT.
5. THE CONTRACTOR SHALL NOTIFY THE OWNER AND ENGINEER IN WRITING OF ANY CONDICTION OR OCCURRENCE THAT PRESENTS A CHANGE IN PROJECT SCOPE. VERBAL NOTIFICATION IS REQUIRED PRIOR TO PROCEEDING WITH THE WORK OF THE PROJECT AND WRITTEN NOTIFICATION MUST BE PROVIDED. REQUESTS FOR PERMITS ADJUSTMENTS WILL NOT BE CONSIDERED UNLESS PROPER NOTICE IS GIVEN.
6. THE CONTRACTOR SHALL PROVIDE ALL LABOR, EQUIPMENT, AND MATERIALS AS REQUIRED TO PERFORM THE WORK AS INDICATED ON THE DRAWINGS AND IN THE SPECIFICATIONS. ALL WORK SHALL BE COMPLETED IN ACCORDANCE WITH THE APPLICABLE FEDERAL, STATE AND LOCAL CODES.
7. CONTRACTOR IS RESPONSIBLE FOR OBTAINING ALL NECESSARY CONSTRUCTION PERMITS. PERMIT APPLICATIONS SHALL BE SUBMITTED WITH ADEQUATE TIME SO AS NOT TO DELAY CONSTRUCTION.
8. THE CONTRACTOR SHALL SUPERVISE AND INSPECT THE WORK OF THIS PROJECT IN AN EFFICIENT AND COMPETENT MANNER. THE CONTRACTOR SHALL BE SOLELY RESPONSIBLE FOR THE MEANS, METHOD, TECHNIQUE, SEQUENCES, AND PROCEDURES USED TO COMPLETE THE WORK. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ENSURING THE WORK IS IN ACCORDANCE WITH THE CONTRACT DOCUMENTS. A REPRESENTATIVE OF THE GENERAL CONTRACTOR SHALL BE PRESENT DURING ALL PHASES OF THE WORK.
9. SAFETY IS THE RESPONSIBILITY OF THE CONTRACTOR. PERFORM ALL WORK IN ACCORDANCE WITH SAFETY STANDARDS OF APPLICABLE LAWS, BUILDING AND CONSTRUCTION CODES, THE MANUAL OF ACCIDENT PREVENTION IN CONSTRUCTION PUBLISHED BY THE ASSOCIATION OF GENERAL CONTRACTORS OF AMERICA, THE REQUIREMENTS OF THE OCCUPATIONAL SAFETY AND HEALTH ACT OF 1970, AND THE REQUIREMENTS OF TITLE 8 OF THE CODE OF FEDERAL REGULATIONS, PART 1926, SAFETY AND HEALTH REGULATIONS FOR CONSTRUCTION.
10. THE LOCATIONS OF ALL PROPERTY LINES AND RIGHT OF WAYS ARE APPROXIMATE SHOWN FOR REFERENCE ONLY, UNLESS NOTED OTHERWISE. PROPERTY LINES AND RIGHT OF WAYS SHOWN ARE NOT REFERRED TO REPRESENT LEGAL BOUNDARIES.
11. THE LOCATION, TYPE AND SIZE OF EXISTING PIPES, DUCTS, CONDUITS AND OTHER UNDERGROUND STRUCTURES SHOWN ON THE DRAWINGS ARE NOT GUARANTEED TO BE EXACT NOR IS IT GUARANTEED THAT ALL UNDERGROUND STRUCTURES ARE SHOWN. CONTRACTOR SHALL FIELD VERIFY ALL UTILITY LOCATIONS PRIOR TO COMMENCEMENT OF CONSTRUCTION. DEPTH AND LOCATION OF ALL UNDERGROUND STRUCTURES SHALL BE FIELD VERIFIED BY CONTRACTOR EXCAVATING TEST PITS AS NECESSARY TO VERIFY UTILITY LOCATIONS AND DEPTHS SHALL BE INCIDENTAL TO THIS PROJECT.
12. THE CONTRACTOR IS RESPONSIBLE FOR VERIFYING TOPOGRAPHY AND EXISTING CONDITIONS PRIOR TO CONSTRUCTION.
13. CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING PIPE SIZES, INVERTS, AND LOCATIONS AND SHALL INCLUDE IN BUDGETARY PRICE TO OBTAINING.
14. LAYOUT OF THE PROJECT IS THE RESPONSIBILITY OF THE CONTRACTOR AND SHALL BE APPROVED BY THE ENGINEER. CONTRACTOR SHALL BE RESPONSIBLE FOR ALL GRADE AND LAYOUT CONTROL. LAYOUT SHOULD BE PERFORMED WITH SURVEY EQUIPMENT AND OVERSEEN BY A LICENSED SURVEYOR. A CAD FILE WILL BE AVAILABLE TO THE CONTRACTOR.
15. THE WORK SHALL ACCORDANCE EROSION CONTROL MEASURES WHICH ARE COMPLIANT WITH THE LATEST VERSION OF "MAINE EROSION AND SEDIMENT CONTROL HANDBOOK FOR CONSTRUCTION, BEST MANAGEMENT PRACTICES".
16. CONTRACTOR SHALL BE REQUIRED TO PROVIDE DUST CONTROL FOR PROJECT WHICH CAN INCLUDE, BUT IS NOT LIMITED TO, WATER AND CALCIUM CHLORIDE. COST IS INCIDENTAL TO THE PROJECT.
17. RESTRICT ACCESS TO SITE THROUGH THE USE OF APPROPRIATE SIGNALING, GATES, BARRIERS, FENCES, ETC. SITE SHALL BE LEFT WITH APPROPRIATE SAFETY MEASURES IN PLACE DURING NON-CONSTRUCTION HOURS. NO TRUCKS SHALL BE LEFT OPEN DURING NON-CONSTRUCTION HOURS. SITE SAFETY IS THE RESPONSIBILITY OF CONTRACTOR. DURING BOTH WORKING AND NON-WORKING HOURS.
18. HOURS FOR THE PROJECT WILL BE MONDAY THROUGH FRIDAY, FROM 7:00 AM TO 7:00 PM UNLESS OTHERWISE AUTHORIZED BY THE OWNER.

19. CONTRACTOR SHALL PERFORM ALL CONSTRUCTION ACTIVITIES RELATED TO THE PROJECT WITHIN THE CONFINES OF THE RIGHT OF WAY OF THE STREETS AND UTILITY EASEMENTS. ANY ACTIVITY, MATERIAL STORAGE ETC., TAKING PLACE ON PRIVATE PROPERTY SHALL BE WITH THE EXPRESS WRITTEN PERMISSION OF THE OWNER AND PROPERTY OWNER AND COORDINATED WITH THE OWNER. WORK OUTSIDE OF THESE LIMITS MAY BE REQUIRED. THE OWNER WILL COORDINATE SECURING EASEMENTS FOR THE WORK.
20. NOT PARK, IMPROVE ACCESS TO, OR STORE EQUIPMENT ON ADJACENT TOWN OR PRIVATELY OWNED LOTS, UNLESS PERMISSION HAS BEEN GRANTED IN WRITING BY TOWN AND/OR LAND OWNER.
21. THE CONTRACTOR SHALL TAKE ALL NECESSARY PRECAUTIONS TO PREVENT EQUIPMENT FLUIDS FROM REACHING ANY WATER COURSE. ANY INADEQUATE FLUID DISCHARGES SHALL BE IMMEDIATELY CLEANED FROM THE WATERS USING WHATEVER MEANS NECESSARY, AS DETERMINED BY THE ENGINEER.
22. CONTRACTOR SHALL BACKFILL TRENCH FOLLOWING EACH DAYS CONSTRUCTION. NO OPEN TRENCHES WILL BE ALLOWED OVERNIGHT UNLESS APPROVED BY ENGINEER AND PROPERTY OWNER (E.G. SHOW FENCING, CHAIN LINK FENCING, JERRY BARRIER OR APPROVED EQUAL). CAUTION RIBBON AND EQUIPMENT PLACEMENT WILL BE APPROVED AS BARRICADING. CONTRACTOR IS RESPONSIBLE TO MARK TRENCH AS DIRECTED BY THE ENGINEER.
23. ALL FRESH SURFACES SHALL BE INSTALLED TO PREVENT FUTURE DAMAGE. IN NO WAY SHALL THE NEW FRESH SURFACES CREATE DRAINAGE PROBLEMS THAT DID NOT EXIST PRIOR TO CONSTRUCTION.
24. IF REQUIRED, CONTRACTOR SHALL CONTACT UTILITY POLE OWNERS ADJACENT TO AREAS OF EXCAVATION TO ARRANGE POLE SUPPORT DURING EXCAVATION. MARKING OF UTILITY POLES WHERE REQUIRED SHALL BE INCIDENTAL TO THE PROJECT AND NO SEPARATE PAYMENT SHALL BE MADE UNLESS OTHERWISE NOTED.
25. ALL SIGNALING, SIGNALING AND STOPPING MATERIALS AND PLACEMENT SHALL CONFORM TO THE MOST STANDARD SPECIFICATIONS, SUPPLY CATALOG SPECIFICATIONS AND STANDARD DETAILS AND WITH FEDERAL HIGHWAY ADMINISTRATION "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES".
26. RESTORE ALL AREAS DISTURBED BY CONTRACTOR'S OPERATION TO ORIGINAL CONDITIONS (GRAVEL, PAVEMENT, GRASS, CURB, ETC.) UNLESS NOTED OTHERWISE ON THE PLANS. RESTORATION OF ROADS, CURBS, PARKING SURFACES AND LANDS DAMAGED BY THE CONTRACTOR SHALL BE INCIDENTAL TO THE PROJECT.
27. EXISTING FACILITIES, PLANTINGS AND IMPROVEMENTS (E.G. TREES, LIGHT POLES, SIGNS, CONCRETE SIDEWALK, ETC.) SHALL BE REMOVED AND REPLACED OR PROTECTED AS REQUIRED DURING CONSTRUCTION. THE ASSOCIATED COSTS ARE INCIDENTAL TO THE PROJECT.
28. ALL MATERIALS SCHEDULED FOR REMOVAL SHALL BE DEPOSITED IN A LEGAL MANNER BY THE CONTRACTOR AT NO ADDITIONAL COST TO THE OWNER. THE OWNER HAS THE FIRST RIGHT AND REFUSAL FOR ANY REMOVAL MATERIALS.
29. DISPOSAL OF SURPLUS SOIL MATERIAL SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR. SURPLUS MATERIAL SHALL NOT BE DEPOSITED ON THE PROJECT SITE. DISPOSAL SHALL BE MADE ONLY AT AREAS WHICH ARE LICENSED TO ACCEPT SUCH MATERIALS, UNLESS THE MATERIAL IS ACCEPTABLE FOR USE AND FILL IN OTHER AREAS OF THE PROJECT. THE OWNER HAS THE FIRST RIGHT AND REFUSAL FOR ANY SURPLUS SOIL MATERIALS.
30. CONTRACTOR SHALL MAINTAIN TRAFFIC IN A SAFE MANNER AT ALL TIMES DURING CONSTRUCTION. THE CONTRACTOR SHALL MAKE EVERY EFFORT TO MAINTAIN CONTINUOUS TRAFFIC FLOW DURING CONSTRUCTION. THE ROADS SHALL NOT BE CLOSED TO TRAFFIC WITHOUT PERMISSION FROM THE TOWN OF ISLESBORO.
31. DRIVEWAY APPROX SHALL BE HAVED TO MATCH PROPOSED ROADWAY. APPROX DIMENSIONS SHALL BE APPROVED BEFORE PAVING. APPROX AREAS SHOWN ON THE PLANS ARE APPROXIMATE.
32. PROPERLY PROTECT AND DO NOT DISTURB PROPERTY MARKS AND MONUMENTS. IF DISTURBED, THE PROPERTY MARKS SHALL BE RESET AT THE CONTRACTOR'S EXPENSE. IF A RE-SURVEYED LAND SURVEYOR APPROVED BY THE ENGINEER.
33. THE OWNER REQUIRES THAT UPON COMPLETION OF CONSTRUCTION, A COMPLETE SET OF "AS-BUILT" DRAWINGS THAT REFLECT ANY AND ALL MODIFICATIONS WITHIN THE PUBLIC RIGHT OF WAY BE SUBMITTED TO THE TOWN OF ISLESBORO. THESE DRAWINGS SHALL BE SUBMITTED IN BOTH DIGITAL (CAD) DRAWING AND PAPER COPY FORMAT. A CAD FILE WILL BE AVAILABLE TO THE CONTRACTOR.

EROSION CONTROL NOTES

1. ALL SEDIMENTATION AND EROSION CONTROL MEASURES SHALL BE IN ACCORDANCE WITH THE MAINE EROSION AND SEDIMENTATION CONTROL MANUAL PUBLISHED BY THE BUREAU OF LAND AND WATER QUALITY, MAINE DEPARTMENT OF ENVIRONMENTAL PROTECTION, LATEST EDITION AND THE MAINE EROSION AND SEDIMENT CONTROL PRACTICES HANDBOOK FOR CONSTRUCTION, 2014 EDITION.
2. ALL FENCES WILL BE INSTALLED APPROXIMATELY 10 FEET FROM THE EDGE OF THE ROADWAY. ANY SIGNIFICANT DAMAGE TO OR IMPAIRMENT TO THE USE OF SERVICABLE BY LAWS TO SERVICABLE ACCIDENTATION AT A MARSHALL, ALL EROSION CONTROL DEVICES WILL BE INSTALLED IMMEDIATELY.
3. DURING THE CONSTRUCTION PHASE, INTERCEPTED SEDIMENT WILL BE RETURNED TO CONSTRUCTION SITE.
4. SEDIMENT CONTROL DEVICES SHALL REMAIN IN PLACE AND BE MAINTAINED BY THE CONTRACTOR UNTIL THE AREA IS FULLY RESTORED TO ORIGINAL CONDITION. ALL SEDIMENT CONTROL DEVICES SHALL BE MAINTAINED BY THE CONTRACTOR. ALL SEDIMENT CONTROL DEVICES SHALL BE MAINTAINED BY THE CONTRACTOR. ALL SEDIMENT CONTROL DEVICES SHALL BE MAINTAINED BY THE CONTRACTOR. ALL SEDIMENT CONTROL DEVICES SHALL BE MAINTAINED BY THE CONTRACTOR.
5. ALL SLOPE AREAS SHALL BE SEEDED WITH 2 LBS. PER SQUARE FOOT AND 1 LB. PER SQUARE FOOT FOR 1000 SQUARE FEET AND MAINTAINED AT LEAST OF 5000 TO 10000 SQUARE FEET OF EQUIPMENT APPLICATION OF SEED AND MULCH.
6. A SUITABLE SODDER (LACK AS CALIBRATED, OR FERTILIZER) WILL BE USED ON THE 1000 SQUARE FEET AND CONTROL.
7. FINAL SECTIONS OF THE FENCED AREAS SHALL BE COMPLETED BY SEPTEMBER 30TH OF THE YEAR OF CONSTRUCTION. WORK ON THIS DATE THESE AREAS WILL BE CLOSED AND RESEED WITH MULCH AT THE RATE OF 100 POUNDS PER ACRE OR 1 POUND PER 100 SQUARE FEET. THE SEEDING WILL BE PROVIDED BY AN APPLICATION OF 1 TON OF LIME AND 100 LBS. OF 10-10-10 FERTILIZER ON THE EQUIPMENT. MULCH WILL BE APPLIED AT A RATE OF 100 POUNDS PER 1000 SQUARE FEET.
8. IF MORE EROSION CONTROL IS COMPLETED BY OCTOBER 31ST OF THE YEAR OF CONSTRUCTION, MULCH SHALL BE APPLIED BY THESE DATES. MULCH SHALL BE APPLIED AT 100 POUNDS PER 1000 SQUARE FEET.
9. INTEREST IN FENCES ALONG CONTOUR ELEVATION PLANT AND STEEP SLOPES, AREAS WITH DIFFERENT DRAINAGE DIRECTION, AND/OR TEMPORARILY EXPOSED OR UNPROTECTED AREAS AND/OR EXPOSED TO WEATHERING SHALL BE CONSIDERED BY THE CONTRACTOR. THE BEST OF SUCH PROTECTION BE FENCES TO BE MAINTAINED THROUGHOUT THE WORKING OF THE SITES. THE PROTECTED (LACK AS CALIBRATED, OR FERTILIZER) WILL BE USED ON THE 1000 SQUARE FEET AND CONTROL.
10. THE CONTRACTOR SHALL PROVIDE A COMPLETE BOUND FOR ALL WATER FLOW FROM EXCAVATIONS. BOUND SHALL BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE MAINE EROSION AND SEDIMENTATION HANDBOOK FOR CONSTRUCTION. BEST MANAGEMENT PRACTICES. THE CONTRACTOR SHALL SUBMIT FOR THE NECESSARY PERMIT TO SUBMIT ANY PROJECT WORK.
11. BASED ON THE MAINE EROSION AND SEDIMENTATION HANDBOOK FOR CONSTRUCTION, THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN AND CONSTRUCTION OF THE EROSION CONTROL MEASURES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN AND CONSTRUCTION OF THE EROSION CONTROL MEASURES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN AND CONSTRUCTION OF THE EROSION CONTROL MEASURES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE DESIGN AND CONSTRUCTION OF THE EROSION CONTROL MEASURES.

SURVEY NOTES

1. FIELD SURVEY PERFORMED BY CES, INC. ON MAY 14, 2019 AND MAY 17, 2019.
2. HORIZONTAL DATUM BASED ON MAINE STATE PLANE EAST ZONE, NORTH AMERICAN VERTICAL DATUM OF 1985 (NAD83).
3. VERTICAL DATUM IS BASED ON NORTH AMERICAN VERTICAL DATUM OF 1985 (NAVD83).


CES INC
Engineers • Environmental Scientists • Surveyors

OVERALL PLAN AND GENERAL NOTES


NOT FOR CONSTRUCTION

AS NOTED:
DATE: 2024-03-14
BY: [Signature]
CHECKED BY: [Signature]
DATE: 12/28/2023

G101



PLAN - STA: 0+00 TO 11+00
SCALE: 1"=40'



PROFILE - STA: 0+00 TO 11+00
SCALE: 1"=40'

CES INC
Engineers • Environmental Scientists • Surveyors

PROJECT: THE NARROWS, MAIN ROAD RECONSTRUCTION
LOCATION: BLESSEBORO, MAINE

**NARROWS ROAD
PLAN AND PROFILE**

STA: 0+00 TO 11+00

NOT FOR CONSTRUCTION

AS NOTED	
DATE: 2009-03-14	
DRAWN BY: WADSWORTH	CHECKED BY: JAMES
DATE: 2009-03-14	DATE: 2009-03-14
PROJECT NO: 12789-001	

C201


NO.	DATE	BY	CHKD.	APP.	DESCRIPTION
1					ISSUED FOR CLIENT REVIEW
2					
3					
4					
5					

NOT FOR CONSTRUCTION




AS NOTED
 DESIGNED BY: JHW
 CHECKED BY: JHW
 DRAWN BY: JHW
 DATE: 12/28/01


C202




PLAN - STA: 11+00 TO 21+62
 SCALE: 1"=40'



PROFILE - STA: 11+00 TO 21+62
 SCALE: 1"=4'




TYPICAL ROADWAY BUILDUP DETAIL
RT 6




- NOTES:
1. EXTEND NEW SURFACE PAVEMENT ACROSS SPLIT JOINT IN BASE COURSE
 2. PROVIDE TACK COAT ON ALL SURFACES OF EXISTING PAVEMENT TO BE COVERED.

TYPICAL ASPHALT PAVEMENT GRINDING DETAIL
RT 6




- NOTE:
1. PAVEMENT LIMITS SHALL BE 6\"/>

TYPICAL CULVERT TRENCH DETAIL
RT 6




TYPICAL CULVERT INLET/OUTLET PROTECTION DETAIL
RT 6




- NOTES:
1. KEY FABRIC IN A 4\"/>
 - 2. SILT FENCE SHALL BE A 4\"/>


SILT FENCE DETAIL
RT 6




TURBIDITY CURTAIN DETAIL
SCALE: NTS



RIP RAPPED SLOPE STABILIZATION DETAIL
RT 6



TYPICAL ROADWAY CROSS SECTION
RT 6



SECTION @ STA 8+50
RT 6

CESINC
Engineers • Environmental Scientists • Surveyors

1000 Main Street
Islesboro, Maine 04049
Tel: 603-883-2200
Fax: 603-883-2201
www.cesinc.com

THE NARROWS, MAIN ROAD RECONSTRUCTION
ISLESBORO, MAINE

DETAILS

NO.	DATE	BY	CHKD	APP'D

NOT FOR CONSTRUCTION

AS NOTED
DATE: 2010-03-14
BY: [Signature]
CHECKED: [Signature]
DATE: 2010-03-14
BY: [Signature]
DATE: 2010-03-14
BY: [Signature]

C501