

Date: 01/27/2016

TOWN OF ISLESBORO
P.O BOX 76
ISLESBORO, Maine 04848

RE: Application number A-2015-1399
Licensee reference number: ISLESBORO03

Dear CRISTIN TURNER:

Enclosed, please find Form 4, Authorization for Pole Make-Ready Work.

Please sign this form and return it with your check made payable to **FairPoint Communications** in the amount of **\$23,872.40**. This amount due is for the Make-Ready Work associated with the application number referenced above in the vicinity of LONG LEDGE DR, WEST SHORE RD, PENDLETON POINT RD, MAIN RD, REEBY RD, RUTHIE JAMES RD, GRINDLE LANE, PIERCE RD, COUNTY RD, REBEL HILL RD, Islesboro, ME.

Please note: If payment is not received by 02/26/2016 the application will be canceled and you will need to reapply.

Please call 1-866-774-5228 to speak with a License Administration Associate should you have any questions.

Please submit payment to:

**Fairpoint Communications
License Administration Group
5 Davis Farm Rd
Portland, ME 04103**

Sincerely,

Cathleen Adams
License Administration

Attachments

AUTHORIZATION FOR POLE MAKE-READY WORKLicensee: **Town of Islesboro**

Field survey work associated with your License Application No. **Islesboro 03** dated **November 17, 2015**
 for attachments to poles in the municipality of **Islesboro**, State of **ME** has been completed.
 Following is a summary of the make-ready charges which will apply:

TASK #	QUANTITY	UNIT COST	TOTAL COST
7A	12	\$227.70	\$2,732.40
7B	3	\$110.00	\$330.00
10A	8	\$218.90	\$1,751.20
10B	4	\$102.30	\$409.20
11A	23	\$258.50	\$5,945.50
11B	12	\$85.80	\$1,029.60
14A	2	\$253.00	\$506.00
17A	10	\$157.30	\$1,573.00
Work Order Preparation			\$165.00
Additional charge Sheet 2			\$9,430.50

Attached as requested, is an itemized unit cost (Form 3) of required make-ready work and associated charges. If you wish us to complete the required make-ready work, please sign this copy below and return with an advance payment in the amount of **\$23,872.40**

Licensors Name (Print) **FAIRPOINT**
 Signature ***William R Redman***
 Title **Outside Plant Engineer**
 Address **5 Davis Farm Rd
Portland, ME 04103**
 Telephone Number **207-951-6949**
 Date **January 26, 2016**

The replacements and rearrangements included in Pole Attachment License Application No. **Islesboro 03** are authorized and the costs therefore will be paid to Licensors in accordance with Appendix I to Pole Attachment License Agreement. My check is attached.

Licensee's Name (Print) _____

Signature _____

Telephone Number _____

Title _____

Date _____

TASK #	QUANTITY	UNIT COST	TOTAL COST
17B	6	\$35.20	\$211.20
19A	18	\$157.30	\$2,831.40
19B	6	\$35.20	\$211.20
20A	3	\$156.20	\$468.60
20B	5	\$35.20	\$176.00
21A	6	\$152.90	\$917.40
21B	1	\$33.00	\$33.00
25A	12	\$210.10	\$2,521.20
25B	3	\$93.50	\$280.50
26	5	\$256.00	\$1,280.00
30	1	\$500.00	\$500.00

TASK # 30 Ferry Tolls for crew and equipment

FORM 3 - FAIRPOINT ITEMIZED POLE MAKE-READY WORK CHARGES

Appendix IV Form 3

FIELD SURVEY / MAKE READY WORK FORM																																			
RCE to Complete - Total Poles Surveyed			200			Total Poles Requiring Make Ready			Fairpoint			44 Others			39																				
Surveyors:			Survey Date:			12/01/15			Survey Order #			MEA20151399APP																							
Fairpoint Bill Redman			Munic:			Islesboro			State:			Maine			Exch Code:			7283			Munic Code:			7283901											
Licensee			Licensee Name:			Town of Islesboro									Licensee Application #			Islesboro 03																	
Elco Elmer Plummer			Elco Name:			Central Maine Power									LAG Application #			A-2015-1399						days											
Location			Pole #			Attach			Ownership																										
Tel Rte / Street Name			Tel			El			F/C PS			J.O.			J.U.			S.O.			Description of Work			FP			Others			Tasks			Attach location see notes		
												Tel			El			Tel			El														
Rte 473 / Long Ledge Drive			7			7			F						X									No make ready required.									*		
Rte 473 / Long Ledge Drive			8			8			F						X									No make ready required. Guying required.									*		
Rte 473 / Long Ledge Drive			NT			9																		CMP transformer pad									*		
Rte 47 / West Shore Rd			6			6			F						X									No make ready required. Guying required.									*		
Rte 47 / West Shore Rd			5			5			F						X									CMP shorten taps & pull service. No tel make ready required. Guying required.			X						*		
Rte 47 / West Shore Rd			5-1			5.1			F						X									No make ready required.									*		
Rte 47 / West Shore Rd			4			4			F						X									No make ready required. Guying required.									*		
Rte 47 / West Shore Rd			3			3			F						X									CMP rpl 35'/45' & anchor. Tel transfer 1 strand(1 ca), 1 d/w, rpl 1 PA guy.			X			7A,11A,17A,25A			*		
Rte 47 / West Shore Rd			NT			3.1			F															Customer owned meter pole									*		
Rte 47 / West Shore Rd			2			2			F						X									CMP raise secondary 6". No tel make ready required. Guying required.			X						*		
Rte 47 / West Shore Rd			1			H			F						X									CMP cover URD w/18" U-guard. No tel make ready required.			X						*		
Rte 47 / West Shore Rd			1 1/2			1			F						X									No make ready required. Guying required.									*		
Rte 47 / West Shore Rd			1 1/2-1			1.1			F						X									Tel lower 1 d/w, 1 wire term 12". CMP pull slack secondary.			X			19A,21A			*		
Rte 4 / Pendleton Point Rd			99			361			F						X									No make ready required.									*		

Location		Pole #	Attach	Ownership								Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.								
				Tel	El	Tel	El	Tel	El							
Rte 4 / Pendleton Point Rd	98	360	F				X				No make ready required. Guying required.				*	
Rte 4 / Pendleton Point Rd	98S	360S					X				No make ready required. Guying required.				*	
Rte 4 / Pendleton Point Rd	97	359	F				X				No make ready required.				*	
Rte 4 / Pendleton Point Rd	96	358	F				X				No make ready required.				*	
Rte 4 / Pendleton Point Rd	95	357	F				X				No make ready required. Guying required.				*	
Rte 4 / Pendleton Point Rd	94	356	F				X				No make ready required.				*	
Rte 4 / Pendleton Point Rd	93	355	F				X				No make ready required.				*	
Rte 4 / Pendleton Point Rd	92	354	F				X				CMP pull slack neutral. No tel make ready required.	X			*	
Rte 4 / Pendleton Point Rd	92-1	354.1	F				X				CMP raise service 18" & shorten taps. No tel make ready required.	X			*	
Rte 4 / Pendleton Point Rd	91	353	F				X				No make ready required.				*	
Rte 4 / Pendleton Point Rd	90	352	F				X				No make ready required.				*	
Rte 4 / Pendleton Point Rd	89	351	F				X				No make ready required. Guying required.				*	
Rte 4 / Pendleton Point Rd	88	350	F				X				CMP raise neutral & secondary 12", remove three wire rack. No tel make ready required.	X			*	
Rte 4 / Pendleton Point Rd	87	349	F				X				No make ready required. Guying required.				*	
Rte 4 / Pendleton Point Rd	87S	349S					X				CMP raise 1 PP guy 24". No tel make ready required.	X			*	
Rte 4 / Pendleton Point Rd	86	348	F				X				CMP rpl 35'/45'. Tel transfer 1 strand(1 ca), 3 d/w.	X		11A,17A,(2)17B	*	
Rte 46 / off Pendleton Point Rd P.86	1	348.1	F				X				No make ready required.				*	
Rte 46 / off Pendleton Point Rd P.86	3	348.2	F				X				No make ready required.				*	
Rte 4 / Pendleton Point Rd	85	347	F				X				Tel lower 1 strand(3 ca), 2 d/w 12".	X		11A,19A,19B	*	
Rte 4 / Pendleton Point Rd	85-1	347.1	F				X				No make ready required.				*	

Location			Pole #	Attach	Ownership						Description of Work		FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	EI	F/C PS	J.O.		J.U.		S.O.		Description of Work	FP	Others	Tasks	Attach location see notes		
				Tel	El	Tel	El	Tel	El							
Rte 4 / Pendleton Point Rd	85D	347.01	F							Tel lower 1 d/w, 1 wire term 12".	X		19A,21A	*		
Rte 4 / Pendleton Point Rd	84	344	F							CMP rpl 35'/45' & anchor. Tel transfer 1 strand(3 ca), rpl 1 PA guy. Guying required.	X	X	7A,11A,25A	*		
Rte 4 / Pendleton Point Rd	81	343	F							No make ready required. Guying required.				*		
Rte 4 / Pendleton Point Rd	81-1	343.1	F							Tel lower 1 d/w 12".	X		19A	*		
Rte 4 / Pendleton Point Rd	NT	342S								No tel on pole. CMP only. No make ready required. Guying required.				*		
Rte 4 / Pendleton Point Rd	80	342	F							No make ready required. Guying required.				*		
Rte 4 / Pendleton Point Rd	79	341	F							CMP raise service 12" & shorten taps. No tel make ready required. Guying required.		X		*		
Rte 4 / Pendleton Point Rd	78	340	F							No make ready required.				*		
Rte 4 / Pendleton Point Rd	77	339	F							No make ready required.				*		
Rte 4 / Pendleton Point Rd	77-1	339.1	F							No make ready required.				*		
Rte 4 / Pendleton Point Rd	77-2	339.2	F							No make ready required.				*		
Rte 4 / Pendleton Point Rd	77-3	339.3	F							No make ready required.				*		
Rte 4 / Pendleton Point Rd	76	338	F							No make ready required.				*		
Rte 4 / Pendleton Point Rd	75	337	F							CMP pull slack open wire secondary P.336-337. No tel make ready required.		X		*		
Rte 4 / Pendleton Point Rd	74	336	F							No make ready required.				*		
Rte 4 / Pendleton Point Rd	73	335	F							CMP has set new pole & transferred. Tel transfer 2 strands(4 ca), 1 crw, rpl 2 PA guys. NO CHARGE. Work on another authority. Guying required.	X			*		
Rte 4 / Pendleton Point Rd	72	334	F							Tel lower 2 strands(4 ca), 1 d/w, 2 PA guys 12". Guying required.	X		10A,10B,11A,11B, 19A	*		
Rte 4 / Pendleton Point Rd	71	333	F							CMP rpl 35'/45' & anchor. Tel transfer 2 strands(3 ca), 1 d/w, rpl 2 PA guys.	X	X	7A,7B,11A,11B,17A, 25A ,25B	*		
Rte 4 / Pendleton Point Rd	70	332	F							No make ready required.				*		

Location		Pole #	Attach	Ownership								Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.								
				Tel	El	Tel	El	Tel	El							
Rte 470 / off Pendleton Point Rd P.70	1	332.1	F					X				No make ready required. Guying required.			*	
Rte 470 / off Pendleton Point Rd	2	332.2	F					X				No make ready required. Guying required.			*	
Rte 470 / off Pendleton Point Rd	3	332.3	F					X				No make ready required. Guying required.			*	
Rte 470 / off Pendleton Point Rd	4	332.4	F					X				No make ready required. Guying required.			*	
Rte 4 / Pendleton Point Rd	69	331	F					X				No make ready required.			*	
Rte 4 / Pendleton Point Rd	68	328	F					X				No make ready required. Guying required.			*	
Rte 4 / Pendleton Point Rd	68S	328S						X			X	CMP rpl 30'/35' & anchor. Tel transfer 1 PP guy, rpl 1 PA guy. NO CHARGE. Broken pole.	X	X	*	
Rte 4 / Pendleton Point Rd	67	327	F					X				No make ready required.			*	
Rte 4 / Pendleton Point Rd	67-1	327.1	F					X			X	Tel lower 1 d/w 12".	X	19A	*	
Rte 4 / Pendleton Point Rd	66	326	F					X			X	Tel lower 2 strands(3 ca) 12".	X	11A,11B	*	
Rte 4 / Pendleton Point Rd	65	325	F					X			X	CMP rpl 35'/45' & anchor. Tel transfer 2 strands(3 ca), 1 d/w, rpl 1 PA guy.	X	7A,11A,11B,17A,25A	*	
Rte 4 / Pendleton Point Rd	64	324	F					X				No make ready required. Guying required.			*	
Rte 4 / Pendleton Point Rd	64-1	324.1	F					X				No make ready required.			*	
Rte 4 / Pendleton Point Rd	63	323	F					X			X	CMP rpl 35'/45' & anchor. Tel transfer 2 strands(4 ca), rpl 2 PA guys. Guying required.	X	7A,7B,11A,11B,25A,25B	*	
Rte 4 / Pendleton Point Rd	62	322	F					X				No make ready required.			*	
Rte 4 / Pendleton Point Rd	61	321	F					X				No make ready required. Guying required.			*	
Rte 4 / Pendleton Point Rd	61-1	321.1	F					X				No make ready required.			*	
Rte 4 / Pendleton Point Rd	NT	321.2										No pole found			*	
Rte 4 / Pendleton Point Rd	NT	321S	F								X	No tel on pole. CMP only. No make ready required. Guying required.			*	
Rte 4 / Pendleton Point Rd	60	320	F					X				No make ready required.			*	

Location			Pole #	Attach	Ownership						Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.							
				Tel	El	Tel	El	Tel	El						
Rte 4 / Pendleton Point Rd	59	319	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	58	318	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	58-1	318.1	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	58-2	318.11	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	57	317	F					X			X	X	CMP rpl 35'/45' & anchor. Tel transfer 2 strands(4 ca), 1 d/w, rpl 1 PA guy.	7A,11A,11B,17A,25A	*
Rte 4 / Pendleton Point Rd	56	316	F					X					No make ready required.		*
Rte 4 / Pendleton Point Rd	55	314	F					X			X	X	Tel lower 2 strands(4 ca), 1 PP guy 12". Guying required.	10A,11A,11B	*
Rte 4 / Pendleton Point Rd	55S	314S						X				X	Tel lower 1 PP guy, 1 PA guy 12". Guying required.	10A,10B	*
Rte 4 / Pendleton Point Rd	54	313	F					X					No make ready required.		*
Rte 4 / Pendleton Point Rd	NT	NT											No pole found		*
Rte 4 / Pendleton Point Rd	53	312	F					X				X	CMP rpl 35'/45. Tel transfer 2 strands(4 ca), 1 d/w.	11A,11B,17A	*
Rte 4 / Pendleton Point Rd	53-1	312.1	F					X					No make ready required.		*
Rte 4 / Pendleton Point Rd	52	311	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	51	310	F					X					No make ready required.		*
Rte 4 / Pendleton Point Rd	50	309	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	49	308	F					X				X	CMP place 18" U-guard on URD service. No tel make ready required.		*
Rte 4 / Pendleton Point Rd	48	307	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	47	306	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	46	305	F					X					No make ready required. Guying required.		*
Rte 4 / Pendleton Point Rd	45	304	F					X					No make ready required. Guying required.		*

Location		Pole #	Attach		Ownership						Description of Work		FP	Others	Tasks	Attach location see notes	
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.									
				Tel	El	Tel	El	Tel	El								
Rte 4 / Pendleton Point Rd	44	303	F										X			7A,7B,11A,11B,17A, (2)17B,25A ,25B	*
Rte 4 / Pendleton Point Rd	43	302	F										X			10A,11A	*
Rte 4 / Pendleton Point Rd	43S	302.1	F										X			10A,10B	*
Rte 4 / Pendleton Point Rd	42	301	F										X				*
Rte 4 / Pendleton Point Rd	42S	301S											X				*
Rte 4 / Pendleton Point Rd	41	298	F										X			7A,11A,11B,17A,25A	*
Rte 4 / Pendleton Point Rd	40	296	F										X				*
Rte 4 / Pendleton Point Rd	39 1/2	295	F										X			7A,11A,11B,14A,25A	*
Rte 43 / Main Rd	2	294	F										X			11A,19A,19B	*
Rte 43 / Main Rd	2-1	294.1	F										X			19A	*
Rte 43 / Main Rd	3	293	F										X				*
Rte 43 / Main Rd	3S	293S											X			10A,10B	*
Rte 43 / Main Rd	4	292	F										X				*
Rte 43 / Main Rd	5	291	F										X				*
Rte 43 / Main Rd	6	290	F										X			7A,11A,11B,14A,25A	*
Rte 436 / Reeby Rd off R43 P.6	1	1	F										X			7A,11A,17A,(2)17B, 21A,25A	*
Rte 436 / Reeby Rd	2	2	F										X				*
Rte 436 / Reeby Rd	2	2	F										X				*

Location			Pole #	Attach		Ownership														Tasks	Others	FP	Description of Work	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.																
				Tel	El	Tel	El	Tel	El	Tel	El	Tel	El	Tel	El									
Rte 436 / Reebby Rd	2-1	2.1	F								X							X		Tel lower 1 d/w to 52" below CMP.	19A	*		
Rte 436 / Reebby Rd	NT	2.2																		CMP transformer pad		*		
Rte 436 / Reebby Rd	NT	2.21																		CMP transformer pad		*		
Rte 436 / Ruthie James Rd	3	3	F								X							X		CMP shorten service taps 12". No tel make ready required. Guying required.		*		
Rte 436 / Ruthie James Rd	3-1	3.1									X							X		Tel lower 1 d/w 24" .	19A	*		
Rte 436 / Ruthie James Rd	4	4	F								X									No make ready required. Guying required.		*		
Rte 436 / Ruthie James Rd	4-1	401	F								X							X		Tel lower 1 d/w 12" .	19A	*		
Rte 436 / Ruthie James Rd	5	5	F								X									No make ready required. Guying required.		*		
Rte 43 / Main Rd	7	289	F								X							X		Tel lower 1 strand(2 ca), 1 d/w, 1 PA guy 12" . Guying required.	10A,11A,19A	*		
Rte 43 / Main Rd	8	287	F								X							X		Tel lower 1 strand(2 ca), 1 d/w, 1 PA guy 12" . Guying required.	10A,11A,19A	*		
Rte 43 / Main Rd	9	286	F								X									No make ready required.		*		
Rte 43 / Main Rd	10	284	F								X							X		CMP pull slack secondary P.285. No tel make ready required. Guying required.		*		
Rte 43 / Main Rd	11	283	F								X							X		CMP raise transformer & service 12" . No tel make ready required. Guying required.		*		
Rte 43 / Main Rd	12	280	F								X									No make ready required. Guying required.		*		
Rte 43 / Main Rd	13	279	F								X									No make ready required. Guying required.		*		
Rte 43 / Main Rd	13-1	279.1	F								X							X		CMP raise service 12" & shorten taps. No tel make ready required. Guying required.		*		
Rte 43 / Main Rd	14	278	F								X							X		CMP rpt 35'/45 & anchor. Tel transfer 1 strand(1 ca), 1 d/w, rpt 1 PA guy.	7A,11A,17A,25A	*		
Rte 43 / Main Rd	NT	287S																		No tel on pole. CMP only. No make ready required. Guying required.		*		
Rte 43 / Main Rd	14-01	278.1	F								X									No make ready required. Guying required.		*		
Rte 43 / Main Rd	15	277	F								X							X		CMP shorten service taps 18". No tel make ready required. Guying required.		*		

Location			Pole #	Attach	Ownership										Description of Work			FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.		Description of Work	FP	Others	Tasks	Attach location see notes							
				Tel	El	Tel	El	Tel	El												
Rte 43 / Main Rd	16	276	F				X			CMP shorten service taps 18". No tel make ready required.		X		*							
Rte 43 / Main Rd	17	275	F				X			No make ready required. Guying required.				*							
Rte 43 / Main Rd	18	273	F				X			No make ready required. Guying required.				*							
Rte 43 / Main Rd	19	272	F				X			No make ready required. Guying required.				*							
Rte 43 / Main Rd	20	271	F				X			Tel lower 1 strand(2 ca) 12".	X		11A	*							
Rte 43 / Main Rd	21	270	F				X			No make ready required. Guying required.				*							
Rte 96 / Pierce Rd off R43 P.21	1	1	F				X			No make ready required.				*							
Rte 96 / Pierce Rd	2	2	F				X			No make ready required.				*							
Rte 96 / Pierce Rd	3	3	F				X			Tel lower 1 mdw 12".	X		19A	*							
Rte 96 / Pierce Rd	4	4	F				X			Tel lower 1 mdw 12".	X		19A	*							
Rte 96 / Pierce Rd	5	5	F				X			Tel lower 1 mdw 12".	X		19A	*							
Rte 96 / Pierce Rd	6	6								No pole found				*							
Rte 96 / Pierce Rd	6	7	F				X			Tel raise 1 mdw 12"	X		19A	*							
Rte 96 / Pierce Rd	7	8	F				X			Tel lower 1 mdw, 2 wire terms 12", 1 d/w, 2 crw 24".	X		19A,19B,20B,21A, 21B	*							
Rte 96 / Pierce Rd	NT	8.1	F						X	No tel on pole. CMP only. No make ready required.				*							
Rte 96 / Pierce Rd	8	9	F				X			Tel raise 2 crw, 1 d/w 24".	X		20A,20B,19B	*							
Rte 96 / Pierce Rd	9	10	F				X			Tel lower 3 crw, 2 d/w, 1 wire term 24".	X		20A,(2)20B,(2)19B, 21A	*							
Rte 96 / Pierce Rd	10	11	F				X			No make ready required. Guying required.				*							
Rte 96 / Pierce Rd	11	12	F				X			No make ready required. Guying required.				*							
Rte 96 / Pierce Rd	11-1	12.1	F				X			No make ready required.				*							

Location		Pole #	Attach	Ownership										Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.										
				Tel	El	Tel	El	Tel	El	Tel	El							
Rte 95 / Main Rd	26	268	F				X					No make ready required.				*		
Rte 95 / Main Rd	25	267	F				X					No make ready required.				*		
Rte 95 / Main Rd	24	266	F				X					No make ready required. Guying required.				*		
Rte 95 / Main Rd	23	265	F				X					No make ready required.				*		
RP957 / off Main Rd R95 P.23	23-1	265.1	F				X					No make ready required.				*		
RP957 / off Main Rd	23-2	265.2	F				X					No make ready required.				*		
RP957 / off Main Rd	23-3	265.3	F				X					No make ready required.				*		
RP957 / off Main Rd	23-4	265.4	F				X					No make ready required.				*		
RP957 / off Main Rd	23-5	265.5	F				X					No make ready required.				*		
RP957 / off Main Rd	23-6	265.6	F				X					No make ready required. Guying required.				*		
RP957 / off Main Rd	23-7	265.7	F				X					No make ready required.				*		
RP957 / off Main Rd	NT	265.62										Abandon pole. Do not attach.				*		
Rte 95 / Main Rd	23-1	265.01	F				X					No make ready required.				*		
Rte 95 / Main Rd	23-2	265.02	F				X					No make ready required. Guying required.				*		
Rte 95 / Main Rd	22	263	F				X					No make ready required. Guying required.				*		
Rte 95 / Main Rd	22S	263S					X					No make ready required. Guying required.				*		
Rte 95 / Main Rd	21	262	F				X					No make ready required.				*		
Rte 95 / Main Rd	21-1	262.1	F				X					No make ready required. Guying required.				*		
Rte 95 / Main Rd	20	261	F				X					No make ready required. Guying required.				*		
Rte 95 / Main Rd	19	260	F				X					No make ready required.				*		

Location			Pole #	Attach	Ownership										Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.	J.O.		J.U.		S.O.								
				Tel	El	Tel	El	Tel	El	Tel	El	Tel	El						
Rte 95 / Main Rd	18	259	F				X							No make ready required. Guying required.				*	
Rte 95 / Main Rd	17	258	F				X							CMP shorten secondary taps. No tel make ready required. Guying required.	X			*	
Rte 95 / Main Rd	16	257	F				X							No make ready required. Guying required.				*	
Rte 95 / Main Rd	NT	256	F									X		No tel on pole. CMP only. No make ready required.				*	
Rte 955 / County Rd off R95 P.15	1	1	F				X							No make ready required. Guying required.				*	
Rte 955 / County Rd	2	2	F				X							No make ready required.				*	
Rte 955 / County Rd	3	3	F				X							No make ready required.				*	
Rte 955 / County Rd	4	4	F				X							No make ready required.				*	
Rte 955 / County Rd	4D	4.1	F				X							No make ready required. Guying required.				*	
Rte 955 / County Rd	NT	4S										X		No tel on pole. CMP only. No make ready required. Guying required.				*	
Rte 955 / County Rd	5	5	F				X							No make ready required. Guying required.				*	
Rte 955 / County Rd	6	6	F				X							No make ready required. Guying required.				*	
Rte 955 / County Rd	7	7	F				X							No make ready required. Guying required.				*	
Rte 955 / County Rd	8	8	F				X							No make ready required.				*	
Rte 955 / County Rd	9	9	F				X							Tel lower 2 crw, 1 wire term 12". Guying required.	X	20A,20B,21A	*		
Rte 955 / County Rd	NT	10												CMP transformer pad				*	
Rte 955 / County Rd	NT	11												CMP transformer pad				*	
Rte 955 / County Rd	NT	12												CMP transformer pad				*	
Rte 95 / Main Rd	15	NT	F								X			No make ready required. Guying required.				*	
Rte 95 / Main Rd	15-1	255	F				X							No make ready required.				*	

Location			Pole #		Attach		Ownership											
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.		Description of Work	FP	Others	Tasks	Attach location see notes				
				Tel	El	Tel	El	Tel	El									
Rte 95 / Main Rd	NT	255S							X	No tel on pole. CMP only. No make ready required. Guying required.				*				
Rte 95 / Main Rd	NT	254	F						X	No tel on pole. CMP only. No make ready required.				*				
Rte 95 / Main Rd	14	254.1	F				X			No make ready required.				*				
Rte 95 / Main Rd	13-1	253	F				X			No make ready required.				*				
Rte 95 / Main Rd	13	253.1	F				X			No make ready required.				*				
Rte 95 / Main Rd	NT	252	F						X	No tel on pole. CMP only. No make ready required.				*				
Rte 95 / Main Rd	12	NT	F						X	No make ready required.				*				
Totals			0	0	0	0	176	2	9		44	39						

Notes:

* Attach no closer than 40" below power attachment and 12" above telephone attachment.