

Date: 01/28/2016

TOWN OF ISLESBORO
P.O BOX 76
ISLESBORO, Maine 04848

RE: Application number A-2015-1404
Licensee reference number: ISLESBORO08

Dear Cristin Turner:

Enclosed, please find Form 4, Authorization for Pole Make-Ready Work.

Please sign this form and return it with your check made payable to **FairPoint Communications** in the amount of **\$14,755.30**. This amount due is for the Make-Ready Work associated with the application number referenced above in the vicinity of MAIN RD, PRIVATE RD, LIME KILN RD, BATES LANE, PRIPET WOODS LANE, TURTLE HEAD RD, MEADOW POND RD, BAY SHORE LANE, LEE DR, MARSHALL COVE RD, TRIM LANE, , Islesboro, ME.

Please note: If payment is not received by 02/27/2016 the application will be canceled and you will need to reapply.

Please call 1-866-774-5228 to speak with a License Administration Associate should you have any questions.

Please submit payment to:

**Fairpoint Communications
License Administration Group
5 Davis Farm Rd
Portland, ME 04103**

Sincerely,

Cathleen Adams
License Administration

Attachments

AUTHORIZATION FOR POLE MAKE-READY WORKLicensee: **Town of Islesboro**

Field survey work associated with your License Application No. **Islesboro 08** dated **November 17, 2015**
 for attachments to poles in the municipality of **Islesboro**, State of **ME** has been completed.
 Following is a summary of the make-ready charges which will apply:

TASK #	QUANTITY	UNIT COST	TOTAL COST
7A	2	\$227.70	\$455.40
10A	7	\$218.90	\$1,532.30
10B	1	\$102.30	\$102.30
11A	13	\$258.50	\$3,360.50
11B	1	\$85.80	\$85.80
14A	2	\$253.00	\$506.00
Work Order Preparation			\$165.00
Additional charge Sheet 2			\$8,748.00

Attached as requested, is an itemized unit cost (Form 3) of required make-ready work and associated charges. If you wish us to complete the required make-ready work, please sign this copy below and return with an advance payment in the amount of **\$14,755.30**

Licensors Name (Print) **FAIRPOINT**
 Signature ***William R Redman***
 Title **Outside Plant Engineer**
 Address **5 Davis Farm Rd
Portland, ME 04103**
 Telephone Number **207-951-6949**
 Date **January 28, 2016**

The replacements and rearrangements included in Pole Attachment License Application No. **Islesboro 08** are authorized and the costs therefore will be paid to Licensors in accordance with Appendix I to Pole Attachment License Agreement. My check is attached.

Licensee's Name (Print) _____

Signature _____

Telephone Number _____

Title _____

Date _____

TASK #	QUANTITY	UNIT COST	TOTAL COST
19A	25	\$157.30	\$3,932.50
19B	7	\$35.20	\$246.40
20A	5	\$156.20	\$781.00
20B	12	\$35.20	\$422.40
21A	8	\$152.90	\$1,223.20
25A	2	\$210.10	\$420.20
26	3	\$256.00	\$768.00
17A	1	\$157.30	\$157.30
17B	3	\$35.20	\$105.60
18A	1	\$156.20	\$156.20
18B	1	\$35.20	\$35.20
30	1	\$500.00	\$500.00
OVERPAYMENT	1	-\$200.00	-\$200.00

TASK #30 Ferry Tolls for crew and equipment

FORM 3 - FAIRPOINT ITEMIZED POLE MAKE-READY WORK CHARGES

Appendix IV Form 3

FIELD SURVEY / MAKE READY WORK FORM														
RCE to Complete - Total Poles Surveyed			200		Total Poles Requiring Make Ready			Fairpoint		46 Others		19		
Surveyors:			Survey Date:		12/15/15		Survey Order #		MEA20151404APP					
Fairpoint	Bill Redman		Munic:		Islesboro		State:		Maine		Exch Code:		7283	
Licensee			Licensee Name:		Town of Islesboro		Licensee Application #		Islesboro 08		Munic Code:		7283901	
Elco	Elmer Plummer		Elco Name:		Central Maine Power		LAG Application #		A-2015-1404		days			
Location		Pole #	Attach	Ownership				Description of Work		FP	Others	Tasks	Attach location see notes	
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.								
				Tel	El	Tel	El	Tel	El					
TS264 / Main Rd	735	37	F				X				X		*	
TS264 / Main Rd	736	36	F				X						*	
TS264 / Main Rd	737	35	F				X			X	X	11A	*	
TS264 / Main Rd	738	34	F				X			X		11A	*	
TS264 / Main Rd	739	32	F				X			X		11A	*	
TS264 / Main Rd	740	31	F				X			X		19A	*	
TS264 / Main Rd	741	30	F				X						*	
Rte 18 / off Main Rd P.741	1	1	F				X						*	
Rte 18 / off Main Rd	2	2	F				X						*	
Rte 18 / off Main Rd	3	3	F				X						*	
Rte 18 / off Main Rd	4	4	F				X						*	
Rte 18 / off Main Rd	5	5	F				X						*	
Rte 18 / off Main Rd	6	6	F				X						*	
TS264 / Main Rd	742	29	F				X			X		11A	*	

Location			Pole #	Attach	Ownership						Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.							
				Tel	El	Tel	El	Tel	El						
TS264 / Main Rd	743	27	F					X							*
TS264 / Main Rd	744	26	F					X				X			*
TS264 / Main Rd	744-1	26.1	F					X							*
TS264 / Main Rd	745	25	F					X							*
TS264 / Main Rd	746	24	F					X							*
TS264 / Main Rd	747	23	F					X							*
TS264 / Main Rd	748	22	F					X				X			*
TS264 / Main Rd	749	21	F					X							*
TS264 / Main Rd	750	20	F					X							*
TS264 / Main Rd	750-1	20.1	F					X							*
TS264 / Main Rd	751	19	F					X							*
TS264 / Main Rd	752	18	F					X							*
TS264 / Main Rd	752S	18S						X							*
TS264 / Main Rd	753	01	F					X							*
TS264 / Main Rd	NT	1.1													*
TS264 / Main Rd	NT	1													*
TS264 / Main Rd	754	02	F					X				X		10A,11A,14A,19A	*
Rte 98 / Lime Kiln Rd off P.754	1/2	H	F					X							*
Rte 98 / Lime Kiln Rd off P.754	1	1	F					X							*
Rte 98 / Lime Kiln Rd off P.754	2 (1-2)	2	F					X							*

Location			Pole #		Attach		Ownership						Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.											
				Tel	El	Tel	El	Tel	El	Tel	El						
Rte 1 / Main Rd off P.754	1	03	F				X						No make ready required.				*
Rte 1 / Main Rd	2	04	F				X						No make ready required.				*
Rte 1 / Main Rd	3	05	F				X						Tel lower 1 strand(1 ca), 1 wire term, 2 d/w, 1 crw 12". Guying required.	X		11A,19A,19B,20B, 21A	*
Rte 1 / Main Rd	3-1	05.1	F				X						Tel lower 2 d/w, 1 crw, 12".	X		19A,19B,20B	*
Rte 1 / Main Rd	3-2	05.2	F				X						Tel lower 1 d/w, 1 crw, 12". Guying required.	X		19A,20B	*
Rte 1 / Main Rd	4	06	F				X						No make ready required. Guying required.				*
Rte 19 / off Rte 1 P.4	2	06.1	F				X						CMP raise service 12" & shorten taps. Tel lower 1 d/w 24". Guying required.	X	X	19A	*
Rte 1 / Bates Ln	5	07	F				X						No make ready required.				*
Rte 1 / Bates Ln	6	08	F				X						No make ready required.				*
Rte 1 / Bates Ln	7	09	F				X						CMP shorten service taps 12". No tel make ready required. Guying required.		X		*
Rte 11 / Main Rd off Rte 1 P.4	1	501	F				X						No make ready required. Guying required.				*
Rte 11 / Main Rd	2	502	F				X						No make ready required.				*
Rte 11 / Main Rd	3	503	F				X						No make ready required. Guying required.				*
Rte 11 / Main Rd	4	504	F				X						No make ready required. Guying required.				*
Rte 11 / Main Rd	5	505	F				X						No make ready required. Guying required.				*
Rte 11 / Main Rd	6	506	F				X						No make ready required. Guying required.				*
Rte 11 / Main Rd	6	506	F				X						DDE(double deadend) second attachment				*
Rte 111 / Pripet Woods Ln off P.6	1	1	F				X						No make ready required. Guying required.				*
Rte 111 / Pripet Woods Ln	2	2	F				X						No make ready required. Guying required.				*
Rte 111 / Pripet Woods Ln	NT	2.2											CMP transformer pad				*

Location			Pole #	Attach	Ownership										Tasks			Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.		Description of Work	FP	Others	Tasks	Attach location see notes				
				Tel	El	Tel	El	Tel	El									
Rte 111 / Pripet Woods Ln	3	3	F				X			Tel lower 1 strand(1 ca), 1 PA guy 6". Guying required.	X		10A,11A	*				
Rte 111 / Pripet Woods Ln	4	4	F				X			CMP raise service 12" & shorten taps. No tel make ready required. Guying required.		X		*				
Rte 111 / Pripet Woods Ln	4-1	4.1	F				X			No make ready required.				*				
Rte 111 / Pripet Woods Ln	5	5	F				X			Tel lower 2 strands(2 ca), 2 PA guys 12". Guying required.	X		10A,10B,11A,11B	*				
Rte 111 / Pripet Woods Ln	5	5	F				X			DDE(double deadend) second attachment				*				
Rte 111 / Pripet Woods Ln	6	6	F				X			Tel lower 1 strand(1 ca), 1 PA guy 6". Guying required.	X		10A,11A	*				
Rte 111 / Pripet Woods Ln	7	7	F				X			No make ready required. Guying required.				*				
Rte 111 / Pripet Woods Ln	8	8	F				X			Tel lower 1 strand(1 ca), 1 term, 1 PA guy 12". Guying required.	X		10A,11A,14A	*				
Rte 111 / Pripet Woods Ln	8-1	8.1	F				X			No make ready required.				*				
Rte 15 / Main Rd	83	102	F				X			No make ready required. Guying required.				*				
Rte 15 / Main Rd	83	102	F				X			DDE(double deadend) second attachment				*				
Rte 15 / Main Rd	83-1	102.1	F				X			No make ready required. Guying required.				*				
Rte 15 / Main Rd	83-2	102.2	F				X			No make ready required. Guying required.				*				
Rte 15 / Main Rd	83-3	102.3	F				X			No make ready required. Guying required.				*				
Rte 15 / Main Rd	82	101	F				X			No make ready required. Guying required.				*				
Rte 15 / Main Rd	81	100	F				X			No make ready required.				*				
Rte 15 / Main Rd	80	99	F				X			No make ready required. Guying required.				*				
Rte 15 / Main Rd	79	98	F				X			Tel lower 1 wire term 12".	X		21A	*				
Rte 15 / Main Rd	78	97	F				X			No make ready required.				*				
Rte 152 / Main Rd off P.78	1	97.1	F				X			No make ready required. Guying required.				*				

Location			Pole #		Attach		Ownership						FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.	J.O.		J.U.		S.O.					
				Tel	El	Tel	El	Tel	El	Tel	El	Tel	El			
Rte 152 / Main Rd	2	97.2	F				X							X		*
Rte 152 / Main Rd	3	97.3	F				X									*
Rte 152 / Main Rd	4	97.4	F				X									*
Rte 152 / Main Rd	NT	97.5														*
Rte 152 / Main Rd	NT	97.6														*
Rte 155 / Turtle Head Rd off P.78	1	1	F				X									*
Rte 155 / Turtle Head Rd	2	2	F				X									*
Rte 155 / Turtle Head Rd	NT	2S										X				*
Rte 155 / Turtle Head Rd	NT	2.1														*
Rte 155 / Turtle Head Rd	3	3	F				X							X	20A	*
Rte 1550 / Turtle Head Rd off P.3	1	3.1	F				X									*
Rte 1550 / Turtle Head Rd	2	3.2	F				X									*
Rte 1550 / Turtle Head Rd	3	3.3	F				X									*
Rte 155 / Turtle Head Rd	4	4	F				X									*
Rte 155 / Turtle Head Rd	NT	4S										X				*
Rte 155 / Turtle Head Rd	4-1	4.1	F				X									*
Rte 155 / Turtle Head Rd	4-2	4.2	F				X									*
Rte 155 / Turtle Head Rd	4-3	4.3	F				X									*
Rte 155 / Turtle Head Rd	5	5	F				X									*
Rte 155 / Turtle Head Rd	5-1	5.1	F				X									*

Location			Pole #	Attach	Ownership								FP	Others	Tasks	Attach location see notes	
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.	Tel		El		Tel						El
Rte 155 / Turtle Head Rd	5-2	5.2	F							X					X	19A	*
Rte 155 / Turtle Head Rd	6	6	F							X							*
Rte 155 / Turtle Head Rd	6-01	6.01	F							X					X	19A	*
Rte 155 / Turtle Head Rd	6-02	6.02	F							X					X	20A	*
Rte 155 / Turtle Head Rd	6-03	6.03	F							X					X	19A,20B,21A	*
Rte 155 / Turtle Head Rd	6-04	6.04	F							X					X	19A	*
Rte 155 / Turtle Head Rd	6-1	6.1	F							X					X		*
Rte 155 / Turtle Head Rd	6 1/2	6H	F							X					X	19A,(2)19B,20B	*
Rte 155 / Turtle Head Rd	7	7	F							X					X		*
Rte 155 / Turtle Head Rd	7-1	7.1	F							X							*
Rte 155 / Turtle Head Rd	8	8	F							X							*
Rte 15 / Meadow Pond Rd	77	96	F							X							*
Rte 15 / Meadow Pond Rd	77-1	96.1	F							X							*
Rte 15 / Meadow Pond Rd	76	95	F							X					X		*
Rte 15 / Meadow Pond Rd	76	95	F							X							*
Rte 15 / Meadow Pond Rd	NT	95.1	F														*
Rte 15 / Meadow Pond Rd	75	94	F							X					X		*
Rte 15 / Meadow Pond Rd	74 1/2	93	F							X							*
Rte 15 / Meadow Pond Rd	74 1/2-1	93.1	F							X							*
Rte 15 / Meadow Pond Rd	74	92H	F							X							*

Location			Pole #		Attach		Ownership						Description of Work				FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.		Description of Work	FP	Others	Tasks	Attach location see notes						
				Tel	El	Tel	El	Tel	El											
Rte 15 / Meadow Pond Rd	73	92	F					X		No make ready required.				*						
Rte 15 / Meadow Pond Rd	72	91	F					X		CMP rpl 35'/40' & anchor. Tel transfer 1 strand(1 ca), rpl 1 PA guy.	X	X	7A,11A,25A	*						
Rte 15 / Meadow Pond Rd	71	90	F					X		No make ready required.				*						
Rte 15 / Meadow Pond Rd	70	89	F					X		No make ready required. Guying required.				*						
Rte 15 / Meadow Pond Rd	NT	89.1	F						X	No tel on pole. No make ready required. Guying required.				*						
Rte 15 / Meadow Pond Rd	NT	89.2	F							No tel on pole. No make ready required. Guying required.				*						
Rte 15 / Meadow Pond Rd	69	88	F					X		No make ready required. Guying required.				*						
Rte 15 / Meadow Pond Rd	69-1	88.1	F					X		Tel lower 1 d/w 12" .	X		19A	*						
Rte 15 / Meadow Pond Rd	68	87	F					X		No make ready required. Guying required.				*						
Rte 15 / Meadow Pond Rd	NT	87.1								CMP transformer pad				*						
Rte 15 / Meadow Pond Rd	67	86	F					X		No make ready required. Guying required.				*						
Rte 15 / Meadow Pond Rd	66	85	F					X		No make ready required. Guying required.				*						
Rte 15 / Meadow Pond Rd	NT	85.1								CMP transformer pad				*						
Rte 15 / Meadow Pond Rd	NT	85.2								CMP transformer pad				*						
Rte 15 / Meadow Pond Rd	NT	85.3								CMP transformer pad				*						
Rte 15 / Meadow Pond Rd	65	84	F					X		No make ready required. Guying required.				*						
Rte 15 / Meadow Pond Rd	65-1	84.1	F					X		Tel lower 1 d/w, 1 wire term 12" .	X		19A,21A	*						
Rte 15 / Meadow Pond Rd	64	83	F					X		Tel lower 1 strand(1 ca), 1 PA guy 12" . Guying required.	X		10A,11A	*						
Rte 15 / Meadow Pond Rd	63	82	F					X		CMP rpl 35'/40' . Tel transfer 1 strand(1 ca), 3 d/w, rpl 1 PA guy. Guying required.	X	X	7A,11A,17A,(2)17B, 25A	*						
Rte 15 / Meadow Pond Rd	63-1	82.1	F					X		No make ready required.				*						

Location			Pole #	Attach	Ownership						Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.									
				Tel	El	Tel	El	Tel	El						
Rte 15 / Meadow Pond Rd	NT	81HS							X	No tel on pole. No make ready required. Guying required.					*
Rte 15 / Meadow Pond Rd	62 1/2	81H	F						X	No make ready required. Guying required.					*
RP153 / Bay Shore Ln	1	1	F						X	No make ready required. Guying required.					*
RP153 / Bay Shore Ln	2	2	F						X	No make ready required.					*
RP153 / Bay Shore Ln	3	3	F						X	CMP raise service 12" & shorten taps. No tel make ready required.	X				*
RP153 / Bay Shore Ln	4	4	F						X	CMP rpl 35'/40'. Tel transfer 2 crw,1 mdw.	X	X	18A,18B,17B		*
RP153 / Bay Shore Ln	5	5	F						X	Tel lower 1 wire term 12". Guying required.	X		21A		*
RP153 / Bay Shore Ln	5 1/2	6	F						X	No make ready required. Guying required.					*
RP153 / Bay Shore Ln	6	6.1	F						X	No make ready required.					*
RP153 / Bay Shore Ln	7	7	F						X	No make ready required. Guying required.					*
RP153 / Bay Shore Ln	NT	8								CMP transformer pad					*
RP153 / Bay Shore Ln	NT	9								CMP transformer pad					*
RP153 / Bay Shore Ln	NT	10								CMP transformer pad					*
RP153 / Bay Shore Ln	NT	2								No pole or pad found					*
RP153 / Bay Shore Ln	NT	3								No pole or pad found					*
RP153 / Bay Shore Ln	NT	4								No pole or pad found					*
Rte 15 / Meadow Pond Rd	62	81	F						X	No make ready required. Guying required.					*
Rte 15 / Meadow Pond Rd	61	80	F						X	No make ready required.					*
Rte 15 / Meadow Pond Rd	60	79	F						X	No make ready required. Guying required.					*
Rte 15 / Meadow Pond Rd	59	78	F						X	No make ready required.					*

Location			Pole #		Attach		Ownership									
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.		Description of Work	FP	Others	Tasks	Attach location see notes		
				Tel	El	Tel	El	Tel	El							
Rte 15 / Meadow Pond Rd	58 1/2	77	F				X			Tel lower 1 d/w to P.58 1/2-1 24".	X		19A	*		
Rte 15 / Meadow Pond Rd	58 1/2-1	77.1	F				X			Tel lower 1 d/w 12".	X		19A	*		
RP 151 / Marshall Cove Rd off Rte 15 P.58	1	1	F				X			No make ready required.				*		
RP 151 / Marshall Cove Rd	2	2	F				X			CMP rpl 35'/45'. Tel transfer 1 strand(1 ca), 1 d/w, 2 mdw, 1 bsw. NO CHARGE. Noncompliant clearance, 18" from transformer, 17'7" over road.	X	X		*		
RP 151 / Marshall Cove Rd	2-1	2.1	F				X			Tel lower 1 d/w 12".	X		19A	*		
RP 151 / Marshall Cove Rd	3	3	F				X			Tel lower 2 crw, 1 d/w 18" .Guying required.	X		19A,(2)20B	*		
RP 151 / Marshall Cove Rd	3-1	3.1	F				X			Tel lower 2 crw 12". Guying required.	X		20A,20B	*		
RP 151 / Marshall Cove Rd	3-2	3.2	F				X			Tel lower 2 crw, 1 wire term 12". Guying required.	X		20A,20B,21A	*		
RP 151 / Marshall Cove Rd	4	4	F				X			No make ready required.				*		
RP 151 / Marshall Cove Rd	4 1/2	5	F				X			No make ready required. Guying required.				*		
RP 151 / Marshall Cove Rd	4 1/2-1	5.1	F				X			No make ready required. Guying required.				*		
RP 151 / Marshall Cove Rd	4 1/2-2	5.2	F				X			No make ready required. Guying required.				*		
RP 151 / Marshall Cove Rd	5	5H	F				X			No make ready required.				*		
RP 151 / Marshall Cove Rd	5-1	5H.1	F				X			Tel lower 1 d/w, 1 wire term 12".	X		19A,21A	*		
RP 151 / Marshall Cove Rd	6	6	F				X			No make ready required.				*		
RP 151 / Marshall Cove Rd	7	7	F				X			No make ready required.				*		
RP 151 / Marshall Cove Rd	7-1	7.1	F				X			No make ready required. Guying required.				*		
RP 151 / Marshall Cove Rd	NT	7S							X	No tel on pole. No make ready required. Pushbrace				*		
RP 151 / Marshall Cove Rd	NT	1								No pole or pad found				*		

Location			Pole #	Attach	Ownership										Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.											
				Tel	El	Tel	El	Tel	El	Tel	El								
RP 151 / Marshall Cove Rd	7 1/2	7H	F							X			No make ready required. Guying required.				*		
RP 151 / Marshall Cove Rd	8	8	F							X			Tel lower 1 strand(1 ca), 1 PA guy 12". Guying required.	X		10A,11A	*		
RP 151 / Marshall Cove Rd	8-1	8.1	F							X			No make ready required. Guying required.				*		
RP 151 / Marshall Cove Rd	8-2	8.2	F							X			No make ready required.				*		
RP 151 / Marshall Cove Rd	9	9	F							X			No make ready required. Guying required.				*		
RP 151 / Marshall Cove Rd	9-1	9.1	F							X			Tel lower 1 d/w 24". Guying required.	X		19A	*		
RP 151 / Marshall Cove Rd	10	10	F							X			Tel lower 1 crdw, 2 crw 12". Guying required.	X		20A,(2)20B	*		
RP 151 / Trim Ln	11	11	F							X			CMP raise service 12"& shorten taps. No tel make ready required. Guying required.		X		*		
RP 151 / Trim Ln	11-1	11.1	F							X			No make ready required.				*		
RP 151 / Trim Ln	12	12	F							X			Tel lower 1 mdw, 1 d/w, 1 wire term 12". Guying required.	X		19A,19B,21A	*		
RP 151 / Trim Ln	12-1	12.1	F							X			Tel lower 1 d/w 12".	X		19A	*		
RP 151 / Trim Ln	13	1	F							X			No make ready required.				*		
RP 151 / Bay Shore Ln	14	2	F							X			No make ready required. Guying required.				*		
RP 151 / Bay Shore Ln	14	2	F							X			DDE(double deadend) second attachment				*		
RP 151 / Bay Shore Ln	15	3	F							X			No make ready required. Guying required.				*		
RP 151 / Bay Shore Ln	16	4	F							X			Tel lower 1 mdw 12". Guying required.	X		19A	*		
RP 151 / Lee Drive	17	5	F							X			Tel lower 1 mdw 12". Guying required.	X		19A	*		
RP 151 / Lee Drive	NT	5.1											CMP transformer pad				*		
RP 151 / Lee Drive	NT	6											CMP transformer pad				*		
RP 151 / Lee Drive	NT	6.1											CMP transformer pad				*		

Location			Pole #		Attach		Ownership						Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.	Tel	El	Tel	El	Tel	El					
RP 1510 / Trim Ln off Rte 151 P.10	1	1	F							X		No make ready required. Guying required.				*	
RP 1510 / Trim Ln	NT	1.1	F								X	No tel on pole. No make ready required.				*	
RP 1510 / Trim Ln	2	2	F							X		No make ready required. Guying required.				*	
RP 1510 / Trim Ln	3	3	F							X		No make ready required. Guying required.				*	
RP 1510 / Trim Ln	3-1	3.1	F							X		Tel lower 1 crw, 1 d/w, 1 PA guy 18". Guying required.	X		10A,19A,20B	*	
RP 1510 / Trim Ln	3-2	3.2	F							X		No make ready required.				*	
RP 1510 / Trim Ln	4	4	F							X		No make ready required. Guying required.				*	
RP 1510 / Trim Ln	5	5	F							X		No make ready required. Guying required.				*	
RP 1510 / Trim Ln	6	6	F							X		No make ready required. Guying required.				*	
RP 1510 / Trim Ln	7	7	F							X		No make ready required. Guying required.				*	
RP 1510 / Trim Ln	8	8	F							X		No make ready required. Guying required.				*	
RP 1510 / Trim Ln	9	NT										No pole or pad found				*	
Totals			0	0	0	0	176	0	8				46	19			

Notes:

* Attach no closer than 40" below power attachment and 12" above telephone attachment.