

Date: 01/28/2016

TOWN OF ISLESBORO
P.O BOX 76
ISLESBORO, Maine 04848

RE: Application number A-2015-1526
Licensee reference number: ISLESBORO09

Dear CRISTIN TURNER:

Enclosed, please find Form 4, Authorization for Pole Make-Ready Work.

Please sign this form and return it with your check made payable to **FairPoint Communications** in the amount of **\$15,424.70**. This amount due is for the Make-Ready Work associated with the application number referenced above in the vicinity of MEADOW POND RD, MOOSEWOOD LANE, CHURCH TURN RD, OREGON RD, ELLIS LANE, Islesboro, ME.

Please note: If payment is not received by 02/27/2016 the application will be canceled and you will need to reapply.

Please call 1-866-774-5228 to speak with a License Administration Associate should you have any questions.

Please submit payment to:

**Fairpoint Communications
License Administration Group
5 Davis Farm Rd
Portland, ME 04103**

Sincerely,

Cathleen Adams
License Administration

Attachments

AUTHORIZATION FOR POLE MAKE-READY WORKLicensee: **Town of Islesboro**

Field survey work associated with your License Application No. **Islesboro 09** dated **November 17, 2015**
 for attachments to poles in the municipality of **Islesboro**, State of **ME** has been completed.
 Following is a summary of the make-ready charges which will apply:

TASK #	QUANTITY	UNIT COST	TOTAL COST
7A	4	\$227.70	\$910.80
10A	1	\$218.90	\$218.90
10B	1	\$102.30	\$102.30
11A	22	\$258.50	\$5,687.00
11B	5	\$85.80	\$429.00
14A	1	\$253.00	\$253.00
Work Order Preparation			\$165.00
Additional charge Sheet 2			\$7,658.70

Attached as requested, is an itemized unit cost (Form 3) of required make-ready work and associated charges. If you wish us to complete the required make-ready work, please sign this copy below and return with an advance payment in the amount of **\$15,424.70**

Licensors Name (Print) **FAIRPOINT**

Signature ***William R Redman***

Title **Outside Plant Engineer**

Address **5 Davis Farm Rd
Portland, ME 04103**

Telephone Number **207-951-6949**

Date **January 28, 2016**

The replacements and rearrangements included in Pole Attachment License Application No. **Islesboro 09** are authorized and the costs therefore will be paid to Licensors in accordance with Appendix I to Pole Attachment License Agreement. My check is attached.

Licensee's Name (Print) _____

Signature _____

Telephone Number _____

Title _____

Date _____

TASK #	QUANTITY	UNIT COST	TOTAL COST
19A	12	\$157.30	\$1,887.60
19B	4	\$35.20	\$140.80
20A	9	\$156.20	\$1,405.80
20B	17	\$35.20	\$598.40
21A	3	\$152.90	\$458.70
21B	1	\$33.00	\$33.00
25A	4	\$210.10	\$840.40
26	4	\$256.00	\$1,024.00
17A	4	\$157.30	\$629.20
17B	3	\$35.20	\$105.60
18B	1	\$35.20	\$35.20
30	1	\$500.00	\$500.00

TASK #30 Ferry Tolls for crews and equipment

FORM 3 - FAIRPOINT ITEMIZED POLE MAKE-READY WORK CHARGES

Appendix IV Form 3

FIELD SURVEY / MAKE READY WORK FORM															
RCE to Complete - Total Poles Surveyed		200		Total Poles Requiring Make Ready		Fairpoint		49 Others		37					
Surveyors:		Survey Date:		12/18/15 & 1/7/2016		Survey Order #		MEA20151526APP							
Fairpoint Bill Redman		Munic:		Islesboro		State:		Maine		Exch Code:		7283		Munic Code: 7283901	
Licensee		Licensee Name:		Town of Islesboro		Licensee Application #		Islesboro 09							
Elco Elmer Plummer		Elco Name:		Central Maine Power		LAG Application #		A-2015-1526				days			
Location		Pole #		Attach		Ownership									
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.	Description of Work	FP	Others	Tasks	Attach location see notes				
				Tel	El	Tel	El								
Rte 15 / Meadow Pond Rd	58	73	F				X			X	10A,11A,11B,14A, 17A,(2)17B	*			
Rte 15 / Meadow Pond Rd	58S	73S					X					*			
Rte 15 / Meadow Pond Rd	57	72	F				X			X	19A	*			
Rte 15 / Meadow Pond Rd	56 1/2	71H	F				X			X		*			
Rte 15 / Meadow Pond Rd	56	71	F				X					*			
Rte 15 / Meadow Pond Rd	55	70	F				X					*			
Rte 15 / Meadow Pond Rd	54	69	F				X					*			
Rte 15 / Meadow Pond Rd	53 1/2	68	F				X					*			
Rte 15 / Meadow Pond Rd	NT	68S										*			
Rte 15 / Meadow Pond Rd	53 1/2-1	68.1	F				X					*			
Rte 15 / Meadow Pond Rd	53	67H	F				X					*			
Rte 15 / Meadow Pond Rd	52	66	F				X			X		*			
Rte 15 / Meadow Pond Rd	51	65	F				X			X		*			
Rte 15 / Meadow Pond Rd	50	63	F				X					*			

Location			Pole #	Attach		Ownership						FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.									
				Tel	El	Tel	El	Tel	El						
Rte 15 / Meadow Pond Rd	49	62	F				X				X	X			*
Rte 15 / Meadow Pond Rd	49-1	62.1	F				X				X		20A,20B,19B,21A, 21B		*
Rte 15 / Meadow Pond Rd	49-2	62.2	F				X					X			*
Rte 15 / Meadow Pond Rd	49-3	62.3	F				X					X	19A		*
Rte 15 / Meadow Pond Rd	NT	62.3													*
Rte 15 / Meadow Pond Rd	48	61	F				X								*
Rte 15 / Meadow Pond Rd	47	60	F				X								*
Rte 15 / Meadow Pond Rd	47S	60S					X								*
Rte 15 / Meadow Pond Rd	46	59	F				X								*
Rte 15 / Meadow Pond Rd	46-1	59.1	F				X								*
Rte 15 / Meadow Pond Rd	46-11	59.11	F				X								*
Rte 15 / Meadow Pond Rd	46-2	59.2	F				X								*
Rte 15 / Meadow Pond Rd	46-3	59.3	F				X								*
Rte 15 / Meadow Pond Rd	46-4	59.4	F				X					X			*
Rte 15 / Meadow Pond Rd	46-3-1	59.3.1	F				X								*
Rte 15 / Meadow Pond Rd	45 1/2	57	F				X								*
Rte 15 / Meadow Pond Rd	45	56	F				X					X	7A,11A,17A,25A		*
Rte 15 / Meadow Pond Rd	44	55	F				X					X	7A,11A, 25A		*

Location			Pole #	Attach	Ownership										Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.											
				Tel	El	Tel	El	Tel	El	Tel	El								
Rte 15 / Meadow Pond Rd	43	51	F							X			No make ready required. Guying required.				*		
Rte 15 / Meadow Pond Rd	NT	51S									X		No tel on pole. No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-1	1	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-2	2	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-3	3	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-4	4	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-5	5	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-6	6	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-7	7	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-8	8	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-9	9	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-10	10	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-11	11	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	NT	11.1											CMP transformer pad				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	43-12	12	F							X			No make ready required. Guying required.				*		
Rte 15 / Otter Creek Ln off Meadow Pond Rd P.43	NT	13											CMP transformer pad				*		
Rte 15 / Meadow Pond Rd	42	50	F							X			No make ready required.				*		
Rte 15 / Meadow Pond Rd	42-1	50.1	F							X			CMP raise service 24" & shorten taps. Tel lower 1 d/w 12". Guying required.	X	X	19A	*		
Rte 15 / Meadow Pond Rd	41	49	F							X			No make ready required.				*		
Rte 15 / Meadow Pond Rd	40	48	F							X			No make ready required. Guying required.				*		

Location			Pole #	Attach	Ownership								Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.									
				Tel	El	Tel	El	Tel	El								
Rte 15 / Meadow Pond Rd	NT	48S										X	No tel on pole. No make ready required. Guying required.			*	
Rte 15 / Meadow Pond Rd	NT	48.1	F									X	No tel on pole. No make ready required.			*	
Rte 153 / Willis Ln Off P.40	1	1	F					X					Tel lower 2 crdw, 1 crw 12". Guying required.	X		20A,(2)20B	*
Rte 153 / Willis Ln	2	2	F					X					CMP retension neutral P.2 to 3. Tel lower 2 crdw, 1 crw 6" & retension guy. Guying required.	X	X	20A,(2)20B	*
Rte 153 / Willis Ln	2	2	F					X					DDE(double deadend) second attachment				*
Rte 153 / Willis Ln	3	3	F					X					CMP raise neutral & secondary 24" on new pole. Tel trf 2 crdw, 1 crw to new pole. Old pole broken. NO CHARGE. Tel work on another authority.	X	X		*
Rte 153 / Willis Ln	NT	3.1	F									X	No tel on pole. No make ready required.				*
Rte 153 / Willis Ln	4	4	F					X					Tel lower 2 crdw, 1 crw 12". Guying required.	X		20A,(2)20B	*
Rte 153 / Willis Ln	5	5	F					X					No make ready required. Guying required.				*
Rte 153 / Willis Ln	6	6	F					X					Tel lower 2 crdw, 1 crw 12". Guying required.	X		20A,(2)20B	*
Rte 153 / Willis Ln	7	7	F					X					Tel lower 2 crdw, 1 crw 12". Guying required.	X		20A,(2)20B	*
Rte 153 / Willis Ln	8	8	F					X					Tel lower 2 crdw, 1 crw 12". Guying required.	X		20A,(2)20B	*
Rte 153 / Willis Ln	9	9	F					X					No make ready required.				*
Rte 153 / Willis Ln	10	10	F					X					CMP raise neutral 6". No tel make ready required. Guying required.		X		*
Rte 153 / Willis Ln	11	11	F					X					No make ready required. Guying required.				*
Rte 15 / Meadow Pond Rd	39	41	F					X					CMP raise service 18" & shorten taps. No tel make ready required.		X		*
Rte 15 / Meadow Pond Rd	38	40	F					X					CMP place 18" U-guard on URD. No tel make ready required.		X		*
Rte 15 / Meadow Pond Rd	37	39	F					X					No make ready required.				*

Location		Pole #		Attach		Ownership						Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.	Tel	El	Tel	El	Tel					
Rte 15 / Meadow Pond Rd	36	38	F						X			Tel lower 1 strand(2 ca) 12".	X		11A	*
Rte 15 / Meadow Pond Rd	35	37	F						X			No make ready required. Guying required.				*
Rte 15 / Meadow Pond Rd	34	36	F						X			CMP rpl 35'/45'. Tel transfer 1 strand(2 ca), 2 d/w, 1 crw, rpl 1 PA guy. Guying required.	X	X	7A,11A,17A17B,18B, 25A	*
Rte 15 / Meadow Pond Rd	NT	36PB	F								X	CMP rpl 35'/50'. No tel make ready		X		*
Rte 15 / Moosewood Ln off Meadow Pond Rd P.34	34-1	1	F						X			CMP raise service 24" & shorten taps. No tel make ready required. Guying required.		X		*
Rte 15 / Moosewood Ln	34-2	2	F						X			No make ready required. Guying required.				*
Rte 15 / Moosewood Ln	34-3	3	F						X			No make ready required. Guying required.				*
Rte 15 / Moosewood Ln	34-4	4	F						X			No make ready required. Guying required.				*
Rte 15 / Moosewood Ln	34-5	5	F						X			No make ready required. Guying required.				*
Rte 15 / Moosewood Ln	NT	6	F								X	No tel on pole. No make ready required. Guying required.				*
Rte 15 / Moosewood Ln	NT	7	F								X	No tel on pole. No make ready required. Guying required.				*
Rte 15 / Moosewood Ln	NT	7.1	F								X	No tel on pole. No make ready required. Guying required.				*
Rte 15 / Meadow Pond Rd	33	35	F						X			No make ready required.				*
Rte 15 / Meadow Pond Rd	32	34	F						X			Tel lower 1 strand(1 ca), 1 PA guy 12". Guying required.	X		10A,11A	*
Rte 15 / Meadow Pond Rd	31	33	F						X			Tel lower 1 strand(1 ca), 1 PA guy 12". Guying required.	X		10A,11A	*
Rte 15 / Meadow Pond Rd	31-1	33.1	F						X			No make ready required.				*
Rte 15 / Meadow Pond Rd	NT	32S									X	No tel on pole. No make ready required. Guying required.				*
Rte 15 / Meadow Pond Rd	30-1	32.1	F						X			Tel lower 1 d/w, 1 wire term 12". Guying required.	X		19A,21A	*
Rte 15 / Meadow Pond Rd	30	32	F						X			CMP shorten service taps 12". No tel make ready required.		X		*
Rte 15 / Meadow Pond Rd	29	31	F						X			Tel lower 1 strand(1 ca) 12".	X		11A	*

Location			Pole #		Attach		Ownership				Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.									
				Tel	El	Tel	El	Tel	El						
Rte 15 / Meadow Pond Rd	28	30	F				X				Tel lower 1 strand(1 ca) 12".	X		11A	*
Rte 15 / Meadow Pond Rd	27	29	F				X				CMP raise service 12" & shorten taps. No tel make ready required.		X		*
Rte 15 / Meadow Pond Rd	26	28	F				X				No make ready required. Guying required.				*
Rte 15 / Meadow Pond Rd	25	27	F				X				CMP raise service 12" & shorten taps. No tel make ready required.		X		*
Rte 15 / Meadow Pond Rd	24	26	F				X				No make ready required.				*
Rte 2642 / Church Turn Rd	6	6	F				X				No make ready required. Guying required.				*
Rte 2642 / Church Turn Rd	5	5	F				X				No make ready required. Guying required.				*
Rte 2642 / Church Turn Rd	4	4	F				X				No make ready required.				*
Rte 2642 / Church Turn Rd	3	3	F				X				CMP place 24" U-guard on URD taps. No tel make ready required.		X		*
Rte 2642 / Church Turn Rd	2	2	F				X				No make ready required.				*
Rte 2642 / Church Turn Rd off TS264 P.685	1	1	F				X				No make ready required. Guying required.				*
Rte 15 / Meadow Pond Rd	23	25	F				X				No make ready required.				*
Rte 15 / Meadow Pond Rd	22	24	F				X				CMP shorten URD service taps 12". No tel make ready required.		X		*
Rte 15 / Meadow Pond Rd	21	23	F				X				CMP rpl 35'/40". Tel transfer 1 strand(1 ca), 2 d/w.	X	X	11A,17A,17B	*
Rte 15 / Meadow Pond Rd	21S	23S	F				X				No make ready required.				*
Rte 15 / Meadow Pond Rd	20	21	F				X				No make ready required.				*
Rte 15 / Meadow Pond Rd	19	20	F				X				Tel lower 2 strands(2 ca), 1 term, 1 PA guy 12". Guying required.	X		10A,11A,11B,14A	*
Rte 151 / Oregon Rd	1	1	F				X				CMP rpl 35'/45' & anchor. Tel transfer 1 strand(1 ca), rpl 1 PA guy. Guying required.	X	X	7A,11A,25A	*
Rte 151 / Oregon Rd	2	2	F				X				No make ready required. Guying required.				*
Rte 151 / Oregon Rd	3	3	F				X				No make ready required. Guying required.				*

Location		Pole #		Attach		Ownership										Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.												
				Tel	El	Tel	El	Tel	El	Tel	El									
Rte 151 / Oregon Rd	4	4	F							X			No make ready required. Guying required.				*			
Rte 151 / Oregon Rd	4S	4S								X			No make ready required. Guying required.				*			
Rte 1512 / Ellis Ln off Rte 151 P.4	1	1	F							X			No make ready required. Guying required.				*			
Rte 1512 / Ellis Ln	2	2	F							X			Tel lower two top d/w, 1 wire term 12". Guying required.	X		19A,19B,21A	*			
Rte 1512 / Ellis Ln	3	3	F							X			No make ready required. Guying required.				*			
Rte 1512 / Ellis Ln	4	4	F							X			No make ready required. Guying required.				*			
Rte 1512 / Ellis Ln	5	5	F							X			No make ready required. Guying required.				*			
Rte 1512 / Ellis Ln	NT	5.1											CMP transformer pad				*			
Rte 1512 / Ellis Ln	NT	5.2											CMP transformer pad				*			
Rte 1512 / Ellis Ln	6	6	F							X			No make ready required. Guying required.				*			
Rte 1512 / Ellis Ln	7	7	F							X			No make ready required. Guying required.				*			
Rte 1512 / Ellis Ln	7-1	7.1	F							X			No make ready required. Guying required.				*			
Rte 1511 / Oregon Rd off Rte 151 P.4	1	5	F							X			Tel lower 1 strand(1 ca), 1 PA guy 12". Guying required.	X		10A,11A	*			
Rte 1511 / Oregon Rd	NT	5.1											CMP transformer pad				*			
Rte 1511 / Oregon Rd	NT	5.2											CMP transformer pad				*			
Rte 1511 / Oregon Rd	NT	5.3											CMP transformer pad				*			
Rte 1511 / Oregon Rd	NT	5.4											CMP transformer pad				*			
Rte 1511 / Oregon Rd	2	6	F							X			No make ready required. Guying required.				*			
Rte 1511 / Oregon Rd	3	7	F							X			No make ready required.				*			
Rte 1511 / Oregon Rd	4	8	F							X			No make ready required.				*			

Location		Pole #		Attach		Ownership				Description of Work		FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	EI	F/C PS	J.O.		J.U.		S.O.							
				Tel	EI	Tel	EI	Tel	EI						
Rte 1511 / Oregon Rd	5	9	F				X			No make ready required. Guying required.					*
Rte 1511 / Oregon Rd	5	9	F				X			DDE(double deadend) second attachment					*
Rte 1511 / Oregon Rd	NT	9.1	F				X			CMP transformer pad					*
Rte 1511 / Oregon Rd	NT	9.2	F				X			CMP transformer pad					*
Rte 1511 / Oregon Rd	6	1	F				X			No make ready required. Guying required.					*
Rte 1511 / Oregon Rd	7	2	F				X			No make ready required. Guying required.					*
Rte 1511 / Oregon Rd	7	2	F				X			DDE(double deadend) second attachment					*
Rte 1511 / Oregon Rd	8	3	F				X			No make ready required.					*
Rte 1511 / Oregon Rd	8-01	1	F				X			No make ready required. Guying required.					*
Rte 1511 / Oregon Rd	8-02	2	F				X			CMP shorten URD service taps 18". No tel make ready required. Guying required.		X			*
Rte 1511 / Oregon Rd	NT	1								CMP transformer pad					*
Rte 1511 / Oregon Rd	8-1	1	F				X			Tel lower 2 crw 12".		X		20A,20B	*
Rte 1511 / Oregon Rd	8-2	2	F				X			Tel lower 2 crw 12". Guying required.		X		20A,20B	*
Rte 1511 / Oregon Rd	8-3	3	F				X			Tel lower 2 crw 12".		X		20A,20B	*
Rte 1511 / Oregon Rd	8-4	4	F				X			Tel lower 2 crw 12". Guying required.		X		20A,20B	*
Rte 1511 / Oregon Rd	NT	2								CMP transformer pad					*
Rte 1511 / Oregon Rd	NT	3								CMP transformer pad					*
Rte 1511 / Oregon Rd	NT	4								CMP transformer pad					*
Rte 1511 / Oregon Rd	9	4	F				X			No make ready required. Guying required.					*
Rte 1511 / Oregon Rd	9	4	F				X			DDE(double deadend) second attachment					*

Location		Pole #		Attach		Ownership						Tasks		Attach location see notes	
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.		Description of Work	FP	Others	Tasks		
				Tel	El	Tel	El	Tel	El						
Rte 1511 / Oregon Rd	10	1	F				X			CMP replace pulled anchor & straighten pole. Tel rpl 1 PA guy. NO CHARGE. Tree came down on line. Guying required.	X	X		*	
Rte 1511 / Oregon Rd	11	2	F				X			CMP straighten pole. Tel rpl 1 PA guy. NO CHARGE. Tree came down on line. Guying required.	X	X		*	
Rte 1511 / Oregon Rd	11	2	F				X			DDE(double deadend) second attachment				*	
Rte 1511 / Oregon Rd	12	3	F				X			No make ready required.				*	
Rte 1511 / Oregon Rd	13	4	F				X			CMP place 12" U-guard on URD. No tel make ready required. Guying required.		X		*	
Rte 15 / Meadow Pond Rd	18	19	F				X			No make ready required. Guying required.				*	
Rte 15 / Meadow Pond Rd	17	18	F				X			No make ready required.				*	
Rte 15 / Meadow Pond Rd	17	NT								No pole found				*	
Rte 15 / Meadow Pond Rd	16	16	F				X			Tel lower 1 strand(1 ca) 12".	X		11A	*	
Rte 15 / Meadow Pond Rd	15	15	F				X			CMP raise service 12" & shorten taps. No tel make ready required. Guying required.		X		*	
Rte 15 / Meadow Pond Rd	15S	15S					X			No make ready required. Guying required.				*	
Rte 15 / Meadow Pond Rd	14	14	F				X			Tel lower 1 strand(1 ca) 12".	X		11A	*	
Rte 15 / Meadow Pond Rd	14-1	14.1	F				X			Tel lower 1 d/w 12".	X		19A	*	
Rte 15 / Meadow Pond Rd	13	13	F				X			Tel lower 1 strand(1 ca), 1 PA guy 12". Guying required.	X		10A,11A	*	
Rte 15 / Meadow Pond Rd	12	12	F				X			Tel lower 1 strand(1 ca) 12".	X		11A	*	
Rte 15 / Meadow Pond Rd	11	11	F				X			CMP raise service 12" & shorten taps. Tel lower 1 d/w 6". Guying required.	X	X	19A	*	
Rte 15 / Meadow Pond Rd	11S	11.1	F				X			CMP rpl 30'/35' & anchor. Tel transfer 1 PP guy, 1 d/w & replace 1 PA guy. NO CHARGE. Noncompliant clearance. Tel 18" from secondary. Guying required.	X	X		*	

Location		Pole #		Attach		Ownership						Description of Work		FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.		Description of Work	FP	Others	Tasks	Attach location see notes			
				Tel	El	Tel	El	Tel	El								
Rte 15 / Meadow Pond Rd	10	10	F					X		Tel lower 1 strand(1 ca) 12".	X		11A	*			
Rte 15 / Meadow Pond Rd	9	9	F					X		Tel lower 1 d/w 18". Guying required.	X		19A	*			
Rte 15 / Meadow Pond Rd	9-1	9.1	F					X		Tel lower 1 d/w 12".	X		19A	*			
Rte 15 / Meadow Pond Rd	9-2	9.2	F					X		No make ready required. Guying required.				*			
Rte 15 / Meadow Pond Rd	8	8	F					X		No make ready required. Guying required.				*			
Rte 15 / Meadow Pond Rd	6	6	F					X		No make ready required.				*			
Rte 15 / Meadow Pond Rd	5	5	F					X		Tel lower 1 d/w 12". Guying required.	X		19A	*			
Rte 15 / Meadow Pond Rd	5S	5.1	F					X		No make ready required. Guying required.				*			
Rte 15 / Meadow Pond Rd	4	4	F					X		No make ready required.				*			
Rte 15 / Meadow Pond Rd	3	3	F					X		Tel lower 1 strand(1 ca) 12" .	X		11A	*			
Rte 15 / Meadow Pond Rd	2	2	F					X		No make ready required.				*			
Rte 15 / Meadow Pond Rd	2-1	2.1								No pole found				*			
Rte 15 / Meadow Pond Rd	1	1	F					X		CMP raise service 12" & shorten taps. No tel make ready required. Guying required.		X		*			
Rte 15 / Meadow Pond Rd	1S	1.1	F					X		No make ready required. Guying required.				*			
Rte 70 / Emery Rd, Seven Hundred Acre Island	1	1	F					X		No make ready required. Use CAUTION. CMP URD taps exposed going up pole.				*			
Rte 70 / Emery Rd, Seven Hundred Acre Island	2	2	F					X		CMP pull slack service to meter pole. Tel lower 1 strand(1 ca) 12" to PA guy thru bolt. Guying required.	X	X	11A	*			
Rte 70 / Emery Rd, Seven Hundred Acre Island	3	3	F					X		Tel lower 2 strands(2 ca), 2 riser cables, 3 bsw, 2 PA guy 12". Guying required.	X		10A,10B,11A,(3)11B, 19A(2)19B	*			
Rte 70 / Emery Rd, Seven Hundred Acre Island	NT	3.1								CMP transformer pad				*			
Rte 70 / Emery Rd, Seven Hundred Acre Island	4	4	F					X		No make ready required. Guying required.				*			

Location			Pole #	Attach	Ownership								Description of Work	FP	Others	Tasks	Attach location see notes
Tel Rte / Street Name	Tel	El	F/C PS	J.O.	J.U.	S.O.	J.O.		J.U.		S.O.						
				Tel	El	Tel	El	Tel	El	Tel	El	Tel	El				
Rte 70 / Emery Rd, Seven Hundred Acre Island	5	5	F							X				No make ready required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	5.1	5.1												CMP transformer pad		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	6	6	F							X				No make ready required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	7	7	F							X			X	Tel lower 1 strand(1 ca), 1 PA guy 12". Guying required.	10A,11A	*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	7-1	7.1	F							X				CMP raise service 24" & reshape URD taps. No tel make ready required.	X	*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	8	8	F							X				No make ready required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	9	9	F							X				No make ready required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	10	10	F							X				No make ready required. Guying required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	11	11	F							X				No make ready required. Guying required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	12	12	F							X				No make ready required. Guying required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	12-1/2	12.1/2	F							X				No make ready required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	12-1	12.1	F							X				No make ready required. Guying required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	12-2	12.2	F							X				No make ready required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	13	13	F							X				No make ready required. Guying required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	13S	13S	F							X				No make ready required. Guying required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	14	14	F							X				No make ready required. Guying required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	15	15	F							X				No make ready required. Guying required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	15-1	15.1	F							X				No make ready required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	15-2	15.2	F							X				No make ready required.		*	
Rte 70 / Emery Rd, Seven Hundred Acre Island	15-3	15.3	F							X				No make ready required. Guying required.		*	

Location		Pole #		Attach		Ownership								Description of Work	FP	Others	Tasks	Attach location see notes
Tel	Rte / Street Name	Tel	El	F/C PS	J.O.		J.U.		S.O.									
					Tel	El	Tel	El	Tel	El								
	Rte 70 / Emery Rd, Seven Hundred Acre Island	16	16	F				X						X	X		*	
	Rte 70 / Emery Rd, Seven Hundred Acre Island	16 1/2	16H	F				X									*	
	Rte 70 / Emery Rd, Seven Hundred Acre Island	17	17	F				X									*	
Totals					0	0	0	0	182	0	10			49	37			
Notes:																		
* Attach no closer than 40" below power attachment and 12" above telephone attachment.																		